

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level																							
<b>1.3</b>	<b>Run 2b DAQ and Trigger Project</b>	<b>\$4,102,492</b>	<b>\$3,519,122</b>	<b>\$583,371</b>	<b>0</b>	<b>0</b>	<b>0</b>																							
	<u>Notes</u>																													
	WBS Description:																													
	Project includes TDC upgrade, XFT upgrade, L2 upgrade, SVT upgrade, EVB upgrade and L3 PC replacements.																													
<b>1.3.1</b>	<b>Run 2b TDC Project</b>	<b>\$827,643</b>	<b>\$647,894</b>	<b>\$179,750</b>	<b>0</b>	<b>0</b>	<b>0</b>																							
	<u>Notes</u>																													
	WBS Description:																													
	This summary element covers the development and construction of new time to digital converters (TDC) used in the readout of the CDF central outer tracker (COT).																													
1.3.1.1	L3 Start Run 2b TDC Subproject	\$0	\$0	\$0	0	0	3																							
	<u>Notes</u>																													
	WBS Description:																													
	Milestone - denoting the start of the Run 2b TDC level 3 subproject																													
<b>1.3.1.2</b>	<b>Specification &amp; Development</b>	<b>\$45,240</b>	<b>\$38,640</b>	<b>\$6,600</b>	<b>0</b>	<b>0</b>	<b>0</b>																							
	<u>Notes</u>																													
	WBS Description:																													
	This summary task covers the new TDC's specification and development on hit time digitization, buffer management, front-end ASDQ and trigger interfaces and data compression																													
<b>1.3.1.2.1</b>	<b>Formal Specification</b>	<b>\$1,120</b>	<b>\$1,120</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>																							
	<u>Notes</u>																													
	WBS Description:																													
	This task covers cost of TDC functionality specifications and their physics justification																													
1.3.1.2.1.1	Block Diagram (Chicago)	\$560	\$560	\$0	0	0	0																							
	<table border="1"> <thead> <tr> <th>ID</th> <th>Resource Name</th> <th>Units</th> <th>Work</th> <th>Delay</th> <th>Start</th> <th>Finish</th> <th>Cost</th> <th>Baseline Cost</th> <th>Act. Cost</th> <th>Rem. Cost</th> </tr> </thead> <tbody> <tr> <td>12</td> <td>INKIND</td> <td>560</td> <td>560</td> <td>0 days</td> <td>6/24/02</td> <td>6/25/02</td> <td>\$560</td> <td>\$560</td> <td>\$560</td> <td>\$0</td> </tr> </tbody> </table>	ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	12	INKIND	560	560	0 days	6/24/02	6/25/02	\$560	\$560	\$560	\$0							
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost																				
12	INKIND	560	560	0 days	6/24/02	6/25/02	\$560	\$560	\$560	\$0																				
	<u>Notes</u>																													
	WBS Description:																													
	This item covers the TDC functional block diagram design																													

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Block Diagram (Chicago)" continued

Notes

M&S BOE: N/A

Labor BOE:

100% - Chicago Electrical Eng. - 2d (16 hrs)@\$70/hr = \$1120

1.3.1.2.1.2	Physics Justification	\$0	\$0	\$0	0	0	0
-------------	-----------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
15	PostDoc	100%	160 hrs	0 days	7/11/02	8/7/02	\$0	\$0	\$0	\$0

Notes

WBS Description:

This item covers physics justification for the design from Run IIa experience and Run IIb luminosity conditions

M&S BOE: N/A

Labor BOE:

This is the time spent on the task

1.3.1.2.1.3	Block Diagram (FNAL)	\$560	\$560	\$0	0	0	0
-------------	----------------------	-------	-------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	560	560	0 days	6/24/02	6/25/02	\$560	\$560	\$560	\$0

1.3.1.2.2	Interface Specification	\$12,200	\$5,600	\$6,600	0	0	0
-----------	-------------------------	----------	---------	---------	---	---	---

Notes

WBS Description:

This summary task covers cost of the specification for the interfaces to COT ASDQ, XFT and other DAQ components

1.3.1.2.2.1	Trigger	\$6,600	\$0	\$6,600	0	1	0
-------------	---------	---------	-----	---------	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	50%	120 hrs	0 days	9/30/02	11/8/02	\$6,600	\$6,600	\$6,600	\$0
14	Physicist	100%	240 hrs	0 days	9/30/02	11/8/02	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Trigger" continued

Notes  
WBS Description:

This item covers inferace specification to Level 1 XFT

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including CDF Run 2a TDC, trigger and calorimeter systems

1.3.1.2.2.2	ASDQ	\$0	\$0	\$0	0	1	0
-------------	------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	100%	120 hrs	0 days	9/30/02	10/18/02	\$0	\$0	\$0	\$0

Notes  
WBS Description:

This item covers interface specification to the COT front-end ASDQ

M&S BOE: N/A

Labor BOE:

Labor estimated base upon recent experience with systems of similar scope, including CDF Run 2a TDC, trigger and calorimeter systems

1.3.1.2.2.3	Crate - Hardware	\$0	\$0	\$0	0	1	0
-------------	------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	100%	120 hrs	0 days	10/21/02	11/8/02	\$0	\$0	\$0	\$0

Notes  
WBS Description:

This item covers interface specification to VME crate

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope including CDF Run 2a TDC, trigger and calorimeter systems

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.2.4	Data Transmission (FNAL)					\$0	\$0	\$0	1	1	0
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>	
13	MANDSPASSL	0	0	0 days	9/30/02	9/30/02	\$0	\$5,600	\$0	\$0	

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the interface specification for the TDC to VME data transmission  
 The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 8wks (160 hrs)@\$70/hr = \$11200

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.2.5	Data Transmission (Chicago)					\$5,600	\$5,600	\$0	1	1	0
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>	
12	INKIND	5,600	5,600	13.5 days	10/17/02	11/26/02	\$5,600	\$5,600	\$5,600	\$0	

Notes

WBS Description:

This item covers the interface specification for the TDC to VME data transmission. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 8w (160 hrs)@\$70/hr = \$11200

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.3	Front End Timing (FNAL)	\$8,960	\$8,960	\$0	0	0	0

Notes  
WBS Description:

This summary task covers the hit time window digitization and programmability

1.3.1.2.3.1	Simulation					\$3,360	\$3,360	\$0	1	1	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
13	MANDSPASSL	3,360	3,360	0 days	8/8/02	10/31/02	\$3,360	\$3,360	\$3,360	\$0	

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the FPGA and board level simulation, as well as the timing interfaces to the COT front end and the CDF trigger and data acquisition system. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 12w (96 hrs)@\$70/hr = \$6720

1.3.1.2.3.2	Test Board					\$5,600	\$5,600	\$0	1	1	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
13	MANDSPASSL	5,600	5,600	0 days	11/1/02	1/3/03	\$5,600	\$5,600	\$5,600	\$0	
14	Physicist	50%	120 hrs	0 days	11/1/02	12/16/02	\$0	\$0	\$0	\$0	

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost of building a test board. This is a small board containing an FPGA and some I/O components to test and evaluate the characteristics of the Altera Stratix FPGA. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Test Board" continued							
	<u>Notes</u>						
	M&S BOE: N/A						
	Altera chip quotation at \$1035 from Arrow Electronics. Remaining aspects of board are physicist's estimate.						
	Labor BOE:						
	Labor estimated based upon recent experience with test boards of similar scope developed for the Run 2a trigger system.						
	50% - Chicago Electrical Eng. - 8w (160 hrs)@\$70/hr = \$11200						

1.3.1.2.4	Front End Timing (Chicago)	\$8,960	\$8,960	\$0	0	0	0
	<u>Notes</u>						
	WBS Description:						
	This summary task covers the hit time window digitization and programmability						

1.3.1.2.4.1	Simulation	\$3,360	\$3,360	\$0	1	1	0																							
	<table border="1"> <thead> <tr> <th>ID</th> <th>Resource Name</th> <th>Units</th> <th>Work</th> <th>Delay</th> <th>Start</th> <th>Finish</th> <th>Cost</th> <th>Baseline Cost</th> <th>Act. Cost</th> <th>Rem. Cost</th> </tr> </thead> <tbody> <tr> <td>12</td> <td>INKIND</td> <td>3,360</td> <td>3,360</td> <td>0 days</td> <td>8/8/02</td> <td>10/31/02</td> <td>\$3,360</td> <td>\$3,360</td> <td>\$3,360</td> <td>\$0</td> </tr> </tbody> </table>	ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	12	INKIND	3,360	3,360	0 days	8/8/02	10/31/02	\$3,360	\$3,360	\$3,360	\$0							
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost																				
12	INKIND	3,360	3,360	0 days	8/8/02	10/31/02	\$3,360	\$3,360	\$3,360	\$0																				

Notes  
WBS Description:

This item covers the FPGA and board level simulation, as well as the timing interfaces to the COT front end and the CDF trigger and data acquisition system. The In-Kind resources (money and/or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 12w (96 hrs)@\$70/hr = \$6720

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.4.2	Test Board					\$5,600	\$5,600	\$0	1	1	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
12	INKIND	5,600	5,600	20 days	12/3/02	1/3/03	\$5,600	\$5,600	\$5,600	\$0	

Notes

WBS Description:

This item covers the cost of building a test board. This is a small board containing an FPGA and some I/O components to test and evaluate the characteristics of the Altera Stratix FPGA. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Altera chip quotation at \$1035 from Arrow Electronics. Remaining aspects of board are physicist's estimate.

Labor BOE:

Labor estimated based upon recent experience with test boards of similar scope developed for the Run 2a trigger system.

50% - Chicago Electrical Eng. - 8w (160 hrs)@\$70/hr = \$11200

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.5	Buffer Management (FNAL)					\$3,220	\$3,220	\$0	0	0	0

Notes

WBS Description:

This summary task covers the design of TDC buffer management to meet the CDF DAQ protocol

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.5.1	Simulation					\$1,120	\$1,120	\$0	0	0	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
13	MANDSPASSL	1,120	1,120	0 days	8/8/02	9/5/02	\$1,120	\$1,120	\$1,120	\$0	

Notes

**Note: 2-Feb-05 - Doug Benjamin  
Costs Reduced to \$0 as we were not billed and task is complete - Scheduled  
Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost of simulation for buffer management. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Simulation" continued

Notes

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 4w (32 hrs)@\$70/hr = \$2240

1.3.1.2.5.2 Trial Implementation \$2,100 \$2,100 \$0 1 1 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	2,100	2,100	11.25 days	9/23/02	9/26/02	\$2,100	\$2,100	\$2,100	\$0
15	PostDoc	150%	45 hrs	11.25 days	9/23/02	9/26/02	\$0	\$0	\$0	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin  
Costs Reduced to \$0 as we were not billed and task is complete - Scheduled  
Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost of a trial implementation of the buffer management design. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 3w (60 hrs)@\$70/hr = \$4200

1.3.1.2.6 Buffer Management (Chicago) \$3,220 \$3,220 \$0 0 0 0

Notes

WBS Description:

This summary task covers the design of TDC buffer management to meet the CDF DAQ protocol

1.3.1.2.6.1 Simulation \$1,120 \$1,120 \$0 0 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	1,120	1,120	0 days	8/8/02	9/5/02	\$1,120	\$1,120	\$1,120	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Simulation" continued

Notes

WBS Description:

This item covers the cost of simulation for buffer management. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 4w (32 hrs)@\$70/hr = \$2240

1.3.1.2.6.2	Trial Implementation	\$2,100	\$2,100	\$0	1	1	0
-------------	----------------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	2,100	2,100	7.5 days	9/17/02	9/26/02	\$2,100	\$2,100	\$2,100	\$0

Notes

WBS Description:

This item covers the cost of a trial implementation of the buffer management design. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 3w (60 hrs)@\$70/hr = \$4200

1.3.1.2.7	VME Interface (FNAL)	\$2,940	\$2,940	\$0	0	0	0
-----------	----------------------	---------	---------	-----	---	---	---

Notes

WBS Description:

This summary task covers the design of the TDC chip to VME interface and other related issues

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.2.7.1	Trial Implementation	\$2,100	\$2,100	\$0	1	1	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
13	MANDSPASSL	2,100	2,100	0 days	11/27/02	12/17/02	\$2,100	\$2,100	\$2,100	\$0
15	PostDoc	50%	60 hrs	0 days	11/27/02	12/17/02	\$0	\$0	\$0	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost of the trial implementation of the TDC to VME interface. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 3w (60 hrs)@\$70/hr = \$4200

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.2.7.2	Simulation	\$840	\$840	\$0	1	1	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
12	INKIND	840	840	0 days	9/6/02	9/26/02	\$840	\$840	\$840	\$0

Notes

WBS Description:

This item covers the cost of the simulation for the TDC chip to VME interface. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 3w (24 hrs)@\$70/hr = \$1680

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.8	VME Interface (Chicago)	\$2,940	\$2,940	\$0	0	0	0

Notes  
WBS Description:

This summary task covers the design of the TDC chip to VME interface and other related issues

1.3.1.2.8.1	Simulation					\$840	\$840	\$0	1	1	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
12	INKIND	840	840	0 days	9/6/02	9/26/02	\$840	\$840	\$840	\$0	

Notes  
WBS Description:

This item covers the cost of the simulation for the TDC chip to VME interface. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

20% - Chicago Electrical Eng. - 3w (24 hrs)@\$70/hr = \$1680

1.3.1.2.8.2	Trial Implementation					\$2,100	\$2,100	\$0	1	1	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
12	INKIND	2,100	2,100	0 days	11/27/02	12/17/02	\$2,100	\$2,100	\$2,100	\$0	

Notes  
WBS Description:

This item covers the cost of the trial implementation of the TDC to VME interface. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% - Chicago Electrical Eng. - 3w (60 hrs)@\$70/hr = \$4200

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.9	Design Review (FNAL)	\$840	\$840	\$0	0	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	840	840	0 days	7/14/03	7/16/03	\$840	\$840	\$840	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

The TDC design review task is a milestone.

Note: A successful review on the "Specification & Development" means we are ready to proceed to the "Detailed Design" stage.

M&S BOE: N/A

Labor BOE :

Cost of an engineer attending the review

100% Chicago Electrical Eng. - 3 days (24 hrs) @\$70/hr = \$1680

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.2.10	Design Review (Chicago)	\$840	\$840	\$0	0	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	840	840	0 days	7/14/03	7/16/03	\$840	\$840	\$840	\$0

Notes

WBS Description:

The TDC design review task is a milestone.

Note: A successful review on the "Specification & Development" means we are ready to proceed to the "Detailed Design" stage.

M&S BOE: N/A

Labor BOE :

Cost of an engineer attending the review

100% Chicago Electrical Eng. - 3 days (24 hrs) @\$70/hr = \$1680

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.3	Detailed Design (FNAL)	\$172,155	\$125,022	\$47,133	0	0	0

Notes

WBS Description:

This summary tasks covers the detailed design for the specifications developed previously.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Detailed Design (FNAL)" continued

Notes

1.3.1.3.1	Front End	\$5,600	\$5,600	\$0	1	1	0
-----------	-----------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	5,600	5,600	0 days	1/9/03	7/22/03	\$5,600	\$5,600	\$5,600	\$0

Notes

WBS Description:

This task covers the cost of the detailed design for the time window digitization. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 4 wks (160 hrs) @\$70/hr = \$11200

1.3.1.3.2	Trigger Interface	\$33,647	\$33,647	\$0	1	1	0
-----------	-------------------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	33,647	33,647	0 days	2/7/03	7/28/03	\$33,647	\$5,600	\$33,647	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**

**Costs increase as we were billed more than originally scheduled and the task is complete - Likely due to misreporting at Chicago end.**

**Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

Detailed design of the interface to the XFT Trigger. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Trigger Interface" continued

Notes

100% Chicago Electrical Eng. - 4 wks (160 hrs) @\$70/hr = \$11200

1.3.1.3.3	Compression	\$4,200	\$4,200	\$0	1	1	0
-----------	-------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	4,200	4,200	0 days	3/7/03	7/31/03	\$4,200	\$4,200	\$4,200	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

Detailed Design of the on board data format compression design. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 3 wks (120 hrs) @\$70/hr = \$8400

1.3.1.3.4	Buffers	\$4,200	\$4,200	\$0	1	1	0
-----------	---------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	4,200	4,200	0 days	3/28/03	4/17/03	\$4,200	\$4,200	\$4,200	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

Detailed design of the L1 and L2 buffers on the TDC boards. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Buffers" continued

Notes  
Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 3 wks (120 hrs) @\$70/hr = \$8400

1.3.1.3.5	VME	\$2,800	\$2,800	\$0	1	1	0
-----------	-----	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	2,800	2,800	0 days	4/18/03	1/9/04	\$2,800	\$2,800	\$2,800	\$0

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

Detailed design for the TDC-VME interfaces. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 2 wks (80 hrs) @\$70/hr = \$5600

1.3.1.3.6	Test Paths	\$1	\$1	\$0	1	1	0
-----------	------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	1	1	0 days	5/2/03	6/20/03	\$1	\$2,800	\$1	\$0

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the cost of the board testing paths. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Test Paths" continued

Notes  
M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 2 wks (80 hrs) @\$70/hr = \$5600

1.3.1.3.7	Board Layout	\$33,647	\$33,647	\$0	1	1	0
-----------	--------------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	33,647	33,647	0 days	5/23/03	6/20/03	\$33,647	\$8,400	\$33,647	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs increase as we were billed more that originally scheduled and the task is complete - Likely due to misreporting at Chicago end.**  
**Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This task describes the TDC board layout design. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 6 wks (240 hrs) @\$70/hr = \$16800

1.3.1.3.8	Board Simulation	\$33,647	\$33,647	\$0	1	1	0
-----------	------------------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	33,647	33,647	0 days	7/7/03	8/29/03	\$33,647	\$8,400	\$33,647	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs increase as we were billed more that originally scheduled and the task is complete - Likely due to misreporting at Chicago end.**  
**Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the simulation tests of the board layout and functions. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Board Simulation" continued							
<u>Notes</u>							
M&S BOE: N/A							
Labor BOE:							
Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.							
100% Chicago Electrical Eng. - 6 wks (240 hrs) @\$70/hr = \$16800							

1.3.1.3.9	Documentation	\$7,000	\$7,000	\$0	1	1	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
13	MANDSPASSL	7,000	7,000	0 days	8/18/03	9/23/03	\$7,000	\$7,000	\$7,000	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the cost for the documentation of the detailed design. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 5 wks (200 hrs) @\$70/hr = \$14000

1.3.1.3.10	Firmware development	\$47,133	\$0	\$47,133	1	1	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
4	ElecEngF	52%	856.97 hrs	0 days	7/28/03	5/20/04	\$47,133	\$27,500	\$47,133	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs increase increase resource to 1 FTE as we were billed more that originally scheduled and the task is complete - Scheduled Costs adjust to Actual costs- Change control # 18**

WBS Description:

This task covers the cost for firmware development for FPGA functions

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Firmware development" continued

Notes  
M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

1.3.1.3.11	Design Review	\$280	\$280	\$0	1	1	0
------------	---------------	-------	-------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	280	280	0 days	7/16/03	7/16/03	\$280	\$280	\$280	\$0

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This milestone is a design review is for the detailed design of the TDC boards. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

Note: A successful review on the "Detailed Design" means that we are ready to proceed to the prototyping phase.

M&S BOE: N/A

Labor BOE:

One day of engineer labor cost for the review meeting

100% Chicago Electrical Eng. - 1 day (8 hrs) @\$70/hr = \$560

1.3.1.4	Detailed Design (Chicago)	\$43,551	\$43,551	\$0	0	0	0
---------	---------------------------	----------	----------	-----	---	---	---

Notes  
WBS Description:

This summary tasks covers the detailed design for the specifications developed previously.

1.3.1.4.1	Front End	\$5,600	\$5,600	\$0	1	1	0
-----------	-----------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	5,600	5,600	3 days	1/14/03	2/6/03	\$5,600	\$5,600	\$5,600	\$0

Notes  
WBS Description:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Front End " continued

Notes

This task covers the cost of the detailed design for the time window digitization. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 4 wks (160 hrs) @\$70/hr = \$11200

1.3.1.4.2	Trigger Interface	\$5,600	\$5,600	\$0	1	1	0
-----------	-------------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	5,600	5,600	2.66 days	2/11/03	2/12/03	\$5,600	\$5,600	\$5,600	\$0

Notes

WBS Description:

Detailed design of the interface to the XFT Trigger. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 4 wks (160 hrs) @\$70/hr = \$11200

1.3.1.4.3	Compression	\$4,200	\$4,200	\$0	1	1	0
-----------	-------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	4,200	4,200	0 days	3/7/03	3/18/03	\$4,200	\$4,200	\$4,200	\$0

Notes

WBS Description:

Detailed Design of the on board data format compression design. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Compression" continued

Notes

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 3 wks (120 hrs) @\$70/hr = \$8400

1.3.1.4.4	Buffers	\$4,200	\$4,200	\$0	1	1	0
-----------	---------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	4,200	4,200	0.75 days	3/28/03	4/17/03	\$4,200	\$4,200	\$4,200	\$0

Notes

WBS Description:

Detailed design of the L1 and L2 buffers on the TDC boards. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 3 wks (8400 hrs) @\$70/hr = \$8400

1.3.1.4.5	VME	\$2,800	\$2,800	\$0	1	1	0
-----------	-----	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	2,800	2,800	1.78 days	4/21/03	1/9/04	\$2,800	\$2,800	\$2,800	\$0

Notes

WBS Description:

Detailed design for the TDC-VME interfaces. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"VME" continued

Notes

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 2 wks (80 hrs) @\$70/hr = \$5600

1.3.1.4.6	Test Paths	\$1	\$1	\$0	1	1	0
-----------	------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	1	1	0 days	5/2/03	6/20/03	\$1	\$2,800	\$1	\$0

Notes

WBS Description:

This task covers the cost of the board testing paths. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 3 wks (80 hrs) @\$70/hr = \$5600

1.3.1.4.7	Board Layout	\$5,470	\$5,470	\$0	1	1	0
-----------	--------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	5,470.32	5,470.32	0 days	5/23/03	6/20/03	\$5,470	\$8,400	\$5,470	\$0

Notes

WBS Description:

This task describes the TDC board layout design. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 6wks (240 hrs) @\$70/hr = \$16800

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.4.8	Board Simulation	\$8,400	\$8,400	\$0	1	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	8,400	8,400	0 days	7/7/03	8/29/03	\$8,400	\$8,400	\$8,400	\$0

Notes

WBS Description:

This task covers the simulation tests of the board layout and functions. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 6 wks (240 hrs) @\$70/hr = \$16800

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.4.9	Documentation	\$7,000	\$7,000	\$0	1	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	7,000	7,000	0 days	8/18/03	9/23/03	\$7,000	\$7,000	\$7,000	\$0

Notes

WBS Description:

This task covers the cost for the documentation of the detailed design. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 5 wks (200 hrs) @\$70/hr = \$14000

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.4.10	Design Review	\$280	\$280	\$0	1	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	280	280	0 days	7/16/03	7/16/03	\$280	\$280	\$280	\$0

Notes

WBS Description:

This milestone is a design review is for the detailed design of the TDC boards. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Design Review" continued							
<u>Notes</u>							
Note: A successful review on the "Detailed Design" means that we are ready to proceed to the prototyping phase.							
M&S BOE: N/A							
Labor BOE:							
One day of engineer labor cost for the review meeting							
100% Chicago Electrical Eng. - 1 day (8 hrs) @\$70/hr = \$560							

1.3.1.4.11	TDC Prototype fabrication contingency task	\$0	\$0	\$0	0	0	0
1.3.1.5	L3 TDC Design Review	\$0	\$0	\$0	0	0	3

<u>Notes</u>							
WBS Description:							
milestone on TDC Design Review . The TDC's have been sucessfully designed and prototype board fabrication can begin.							

1.3.1.6	<b>Prototype - V1.0 (FNAL)</b>	<b>\$93,919</b>	<b>\$93,919</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
---------	--------------------------------	-----------------	-----------------	------------	----------	----------	----------

<u>Notes</u>							
WBS Description:							
This summary task covers the first round of TDC prototypes including building the boards, debugging and evaluating their performance.							

1.3.1.6.1	ASDQ test stand	\$10,854	\$10,854	\$0	0.5	0	0
-----------	-----------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	10,854.43	10,854.43	0 days	4/19/04	6/25/04	\$10,854	\$35,000	\$10,854	\$0

<u>Notes</u>										
<b>Note: 2-Feb-05 - Doug Benjamin</b>										
<b>Costs Reduced to \$0 as we were not billed and task is complete - Scheduled</b>										
<b>Costs adjust to Actual costs- Change control #18</b>										
WBS Description:										
This task covers the cost for assembling a teststand with VME crate and connecting it to a set of COT ASDQ boards. This will be the first true measure of timing performance using real ASDQ signals and calibration pulses. These tests will be followed by reading out the CDF full-length COT prototype chamber with prototype TDCs.										
M&S BOE:										
Purchase scope , dvm's etc ~ \$20K										
VME crate - \$15K										

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"ASDQ test stand" continued

Notes  
Labor BOE: N/A

1.3.1.6.2	Develop Test Protocols	\$16,800	\$16,800	\$0	1	1	0
-----------	------------------------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	16,800	16,800	0 days	10/22/03	6/28/04	\$16,800	\$16,800	\$16,800	\$0
14	Physicist	50%	680 hrs	0 days	10/22/03	6/28/04	\$0	\$0	\$0	\$0

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

Task to develop the TDC test protocols, including teststand software. The resources (money and or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 12 wks (480 hrs) @\$70/hr = \$33600

1.3.1.6.3	Board Fabrication	\$5,055	\$5,055	\$0	0.3	0	0
-----------	-------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	5,055	5,055	0 days	1/12/04	1/30/04	\$5,055	\$5,055	\$5,055	\$0

Notes  
**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost of prototype TDC board fabrication

M&S BOE:

Spreadsheet of prototype assembly

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Board Fabrication" continued

*Notes*

Item	Quan	Cost	Line Total	
Prototype Run I (5 copies)				\$ 26,345
Board Fabrication				\$ 5,055
Tooling	1	575	575	
Testing	1	850	850	
Boards	6	605	3630	
Parts				\$ 19,540
FPGAs	15	1200	18000	
Connectors	50	8	400	
Panels	6	40	240	
Misc.	6	150	900	
Assembly Svcs.				\$ 1,750
	5	350	1750	

FPGA cost based upon quotations. Prototype board estimates based upon experience with Run 2a calorimeter calibration card.

Labor BOE: N/A

1.3.1.6.4	Parts Procurement	\$19,540	\$19,540	\$0	0.3	0	0
-----------	-------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	19,540	19,540	0 days	1/12/04	1/30/04	\$19,540	\$19,540	\$19,540	\$0

*Notes*

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost for the parts of the prototype TDC board

M&S BOE:

Spreadsheet of prototype assembly

Item	Quan	Cost	Line Total	
Prototype Run I (5 copies)				\$ 26,345
Board Fabrication				\$ 5,055
Tooling	1	575	575	
Testing	1	850	850	
Boards	6	605	3630	
Parts				\$ 19,540

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Parts Procurement" continued

*Notes*

FPGAs	15	1200	18000				
Connectors	50	8	400				
Panels	6	40	240				
Misc.	6	150	900				
Assembly Svcs.						\$ 1,750	
	5	350	1750				

Labor BOE: N/A

1.3.1.6.5	First Board Assembly	\$350	\$350	\$0	0.3	0	0
-----------	----------------------	-------	-------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	350	350	0 days	2/2/04	2/27/04	\$350	\$350	\$350	\$0

*Notes*

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost for assembly of the first test board

M&S BOE:

Spreadsheet of prototype assembly			
Item	Quan	Cost	Line Total
Prototype Run I (5 copies)			\$ 26,345
Board Fabrication			\$ 5,055
Tooling	1	575	575
Testing	1	850	850
Boards	6	605	3630
Parts			\$ 19,540
FPGAs	15	1200	18000
Connectors	50	8	400
Panels	6	40	240
Misc.	6	150	900
Assembly Svcs.			\$ 1,750
	5	350	1750

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"First Board Assembly" continued

Notes

Labor BOE: N/A

1.3.1.6.6	First Prototype TDC available for testing	\$0	\$0	\$0	0	0	2
-----------	---	-----	-----	-----	---	---	---

Notes

WBS Description:

Milestone - noting the first prototype TDC board available for testing.

1.3.1.6.7	Bench Tests	\$23,648	\$23,648	\$0	1	1	0
-----------	-------------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	23,648	23,648	0 days	3/1/04	4/30/04	\$23,648	\$23,648	\$23,648	\$0
14	Physicist	100%	360 hrs	0 days	3/1/04	4/30/04	\$0	\$0	\$0	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**

**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**

**Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the bench tests for the first prototype TDC board. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 8 wks (320 hrs) @\$70/hr = \$22400

10% Chicago Electrical Tech. - 8 wks (32 hrs) @\$39/hr = \$1248

1.3.1.6.8	Multiple Board Assy	\$1,400	\$1,400	\$0	0.3	0	0
-----------	---------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	1,400	1,400	0 days	3/22/04	3/31/04	\$1,400	\$1,400	\$1,400	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Multiple Board Assy" continued

Notes

**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost for assembly of 4 more prototype TDC boards.

M&S BOE:

4 x \$350.00 = \$1400.00

Spreadsheet of prototype assembly			
Item	Quan	Cost	Line Total
Prototype Run I (5 copies)			\$ 26,345
Board Fabrication			\$ 5,055
Tooling	1	575	575
Testing	1	850	850
Boards	6	605	3630
Parts			\$ 19,540
FPGAs	15	1200	18000
Connectors	50	8	400
Panels	6	40	240
Misc.	6	150	900
Assembly Svcs.			\$ 1,750
	5	350	1750

Labor BOE: N/A

1.3.1.6.9	Bench Tests (multi boards)	\$5,912	\$5,912	\$0	1	1	0
-----------	----------------------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	5,912	5,912	0 days	4/1/04	5/12/04	\$5,912	\$5,912	\$5,912	\$0
14	Physicist	100%	240 hrs	0 days	4/1/04	5/12/04	\$0	\$0	\$0	\$0
15	PostDoc	100%	240 hrs	0 days	4/1/04	5/12/04	\$0	\$0	\$0	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin  
Costs Reduced to \$0 as we were not billed and task is complete - Scheduled Costs adjust to Actual costs- Change control #18**

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Bench Tests (multi boards)" continued

Notes

WBS Description:

This tasks covers the bench tests for the multiple prototype TDC's. The resources (money and/or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 2 wks (80 hrs) @\$70/hr = \$5600

10% Chicago Electrical Tech. - 2 wks (8 hrs) @\$39/hr = \$312

1.3.1.6.11	Documentation	\$9,800	\$9,800	\$0	1	1	0
------------	---------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	9,800	9,800	0 days	4/15/04	6/3/04	\$9,800	\$9,800	\$9,800	\$0
14	Physicist	50%	140 hrs	0 days	4/15/04	6/3/04	\$0	\$0	\$0	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**

**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**

**Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the documentation of prototyping and testing of the TDC boards. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% Chicago Electrical Eng. - 7 wks (140 hrs) @\$70/hr = \$9800

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.6.12	Design Review	\$560	\$560	\$0	1	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	560	560	0 days	5/21/04	5/21/04	\$560	\$560	\$560	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS Description:

This milestone refers to a design review after prototyping as a requirement for the commencement of preproduction and production. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

Note: A successful review on the "Prototype-V1.0" means that we are ready to proceed to the preproduction phase

M&S BOE: N/A

Labor BOE:

The cost of one day labor coverage of an engineer at the review meeting

100% Chicago Electrical Eng. - 1 day (8 hrs) @\$70/hr = \$560

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.7	Prototype - V1.0 (Chicago)	\$16,803	\$16,803	\$0	0	0	0

Notes

WBS Description:

This summary task covers the first round of TDC prototypes including building the boards, debugging and evaluating their performance.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.7.1	Develop Test Protocols	\$16,800	\$16,800	\$0	1	1	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	16,800	16,800	0 days	10/22/03	1/23/04	\$16,800	\$16,800	\$16,800	\$0

Notes

WBS Description:

Task to develop the TDC test protocols, including teststand software. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Develop Test Protocols" continued

Notes

100% Chicago Electrical Eng. - 12 wks (480 hrs) @\$70/hr = \$33600

1.3.1.7.2	Bench Tests	\$1	\$1	\$0	1	1	0
-----------	-------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	1	1	0 days	3/1/04	4/30/04	\$1	\$1	\$1	\$0

Notes

WBS Description:

This task covers the bench tests for the first prototype TDC board. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 8 wks (320 hrs) @\$70/hr = \$22400

1.3.1.7.3	Bench Tests (multi boards)	\$1	\$1	\$0	1	1	0
-----------	----------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	1	1	0 days	4/1/04	5/12/04	\$1	\$1	\$1	\$0

Notes

WBS Description:

This tasks covers the bench tests for the multiple prototype TDC's. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

100% Chicago Electrical Eng. - 2 wks (80 hrs) @\$70/hr = \$5600

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.7.5	Documentation					\$1	\$1	\$0	1	1	0
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>	
12	INKIND	1	1	0 days	4/15/04	6/24/04	\$1	\$1	\$1	\$0	

Notes

WBS Description:

This item covers the documentation of prototyping and testing of the TDC boards. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

50% Chicago Electrical Eng. - 7 wks (140 hrs) @\$70/hr = \$9800

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.7.6	Design Review					\$0	\$0	\$0	1	1	0
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>	
12	INKIND	0	0	0 days	5/21/04	5/21/04	\$0	\$0	\$0	\$0	

Notes

WBS Description:

This milestone refers to a design review after prototyping as a requirement for the commencement of preproduction and production. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

Note: A successful review on the "Prototype-V1.0" means that we are ready to proceed to the preproduction phase

M&S BOE: N/A

Labor BOE:

The cost of one day labor coverage of an engineer at the review meeting

100% Chicago Electrical Eng. - 1 day (8 hrs) @\$70/hr = \$560

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.8	L3 Design Review Milestone					\$0	\$0	\$0	0	0	3

Notes

WBS Description:

Milestone - completion of TDC design review after prototyping as a requirement for the commencement of preproduction and production

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9	Preproduction	\$184,397	\$155,100	\$29,297	0	0	0

Notes

WBS Description:

This summary task covers preproduction TDC board fabrication and performance testing with single and multiple boards.

1.3.1.9.3	Production test equipment	\$0	\$0	\$0	0.5	0	0
-----------	---------------------------	-----	-----	-----	-----	---	---

Notes

WBS Description:

This item covers the cost for equipment for testing/debugging TDC boards

M&S BOE:

test equipment for testing/debugging the new board logic analyzer and various other apparatus - \$40K

Labor BOE: N/A

1.3.1.9.4	Layout Modification	\$15,000	\$15,000	\$0	0.5	0.5	0
-----------	---------------------	----------	----------	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	15,000	15,000	0 days	5/24/04	7/30/04	\$15,000	\$8,400	\$15,000	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**

**Costs increase as we were billed more that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the modification of the TDC board layout after prototyping. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

0.5 X \$70/hr X 10.5w X 12 hr/wk = \$4410

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Layout Modification" continued

Notes

1.3.1.9.5 Board Fabrication \$1,000 \$1,000 \$0 0.3 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	1,000	1,000	0 days	8/10/04	8/30/04	\$1,000	\$5,297	\$1,000	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**

**Costs decrease as we were billed less than originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the cost of fabrication of the preproduction TDC boards

Note: We assume we still need the cost of "tooling/testing" after some moderate rework of design.

M&S BOE:

Note all the cost of Board Fabrication and assembly (since it is done at one vendor) for WBS 1.3.1.9.5, 1.3.1.9.7 and 1.3.1.9.9 will be in 1.3.1.9.5 - new cost \$15,925

**MANDS cost increased to \$15925**

New Estimate Peter Wilson Aug '04

Parts Vendor	\$ for 35 sets	Per Board	\$ for 35
Arrow (Incl FPGAs)	48,792.72		
Cool Innovations	462.50		
DDD	3,774.00		
Datel	4,610.20		
Taylor (Elma)	321.10		
Avnet	1,757.80		
Digikey	1,144.26		
Newark	3,555.59		
Parts Subtotal (35 sets)	64,418.16	1,840.52	64,418.16
Front Panel		30.00	1,050.00
(Estimate from 2003 \$19-22 each)			
<b>Stiffener</b>		13.00	455.00
(1999 PO for 400 @ \$6.5, 2003 PO for 50 @\$13)			
<b>Parts Total (WBS 1.3.1.9.6)</b>		1,883.52	65,923.16
<b>Fabrication &amp; Ass. (WBS 1.3.9.5 &amp; .7 &amp; .9)</b>		455.00	<b>15,925.00</b>
(Altron PO + 10% for misc. additional charges (eg Tape and reel))			
<b>Total (w/o spare parts)</b>		2,338.52	81,848.16

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Board Fabrication" continued

Notes  
Old Estimate -

Item	Quan	Cost	Line Total	
PreProduction Run (20 copies)				
Board Fabrication				\$ 5,297
Tooling	1	575	575	
Testing	1	850	850	
Boards	22	176	3872	
Parts				\$ 50,080
FPGAs	45	1000	45000	
Connectors	160	8	1280	
Panels	20	40	800	
Misc.	20	150	3000	
Assembly Svcs.				\$ 3,000
	20	150	3000	

Labor BOE: N/A

1.3.1.9.6	Parts Procurement	\$77,000	\$77,000	\$0	0.3	0	0
-----------	-------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	77,000	77,000	0 days	6/4/04	8/27/04	\$77,000	\$50,800	\$77,000	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**  
**Costs increase as we were billed more that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost for the parts required for the preproduction TDC boards

M&S BOE:

Note all the cost of Board Fabrication and assembly (since it is done at one vendor) for WBS 1.3.1.9.5, 1.3.1.9.7 and 1.3.1.9.9 will be in 1.3.1.9.5 -

**MANDS cost increased to \$66,925**

New Estimate Peter Wilson Aug '04

Parts Vendor	\$ for 35 sets	Per Board	\$ for 35
Arrow (Incl FPGAs)	48,792.72		

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Parts Procurement" continued

*Notes*

Cool Innovations	462.50						
DDD	3,774.00						
Datel	4,610.20						
Taylor (Elma)	321.10						
Avnet	1,757.80						
Digikey	1,144.26						
Newark	3,555.59						
Parts Subtotal (35 sets)	64,418.16	1,840.52		64,418.16			
Front Panel (Estimate from 2003 \$19-22 each)		30.00		1,050.00			
<b>Stiffener</b> (1999 PO for 400 @ \$6.5, 2003 PO for 50 @\$13)		13.00		455.00			
<b>Parts Total (WBS 1.3.1.9.6)</b>		1,883.52		<b>65,923.16</b>			
<b>Fabrication &amp; Ass. (WBS 1.3.9.5 &amp; .7 &amp; .9)</b> (Altron PO + 10% for misc. additional charges (eg Tape and reel))		455.00		15,925.00			
<b>Total (w/o spare parts)</b>		2,338.52		81,848.16			

Old Estimate:

Item	Quan	Cost	Line Total	
PreProduction Run (20 copies)				
Board Fabrication				\$ 5,297
Tooling	1	575	575	
Testing	1	850	850	
Boards	22	176	3872	
Parts				\$ 50,080
FPGAs	45	1000	45000	
Connectors	160	8	1280	
Panels	20	40	800	
Misc.	20	150	3000	
Assembly Svcs.				\$ 3,000
	20	150	3000	

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.9.7	First Board Assembly	\$150	\$150	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	150	150	0 days	8/31/04	9/20/04	\$150	\$150	\$150	\$0

Notes

WBS Description:

This item covers the cost for the assembly of the first preproduction TDC board

M&S BOE:

Note all the cost of Board Fabrication and assembly (since it is done at one vendor) for WBS 1.3.1.9.5, 1.3.1.9.7 and 1.3.1.9.9 will be in 1.3.1.9.5 -

**MANDS cost reduced to \$0**

New Estimate Peter Wilson Aug '04

Parts Vendor	\$ for 35 sets	Per Board	\$ for 35
Arrow (Incl FPGAs)	48,792.72		
Cool Innovations	462.50		
DDD	3,774.00		
Datel	4,610.20		
Taylor (Elma)	321.10		
Avnet	1,757.80		
Digikey	1,144.26		
Newark	3,555.59		
Parts Subtotal (35 sets)	64,418.16	1,840.52	64,418.16
Front Panel		30.00	1,050.00
(Estimate from 2003 \$19-22 each)			
<b>Stiffener</b>		13.00	455.00
(1999 PO for 400 @ \$6.5, 2003 PO for 50 @\$13)			
<b>Parts Total (WBS 1.3.1.9.6)</b>		1,883.52	65,923.16
<b>Fabrication &amp; Ass. (WBS 1.3.9.5 &amp; .7 &amp; .9)</b>		455.00	<b>15,925.00</b>
(Altron PO + 10% for misc. additional charges (eg Tape and reel))			
<b>Total (w/o spare parts)</b>		2,338.52	81,848.16

Old estimate:

Item	Quan	Cost	Line Total	
PreProduction Run (20 copies)				
Board Fabrication				\$ 5,297
Tooling	1	575	575	
Testing	1	850	850	
Boards	22	176	3872	
Parts				\$ 50,080
FPGAs	45	1000	45000	

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"First Board Assembly" continued

*Notes*

Connectors	160	8	1280	
Panels	20	40	800	
Misc.	20	150	3000	
Assembly Svcs.				\$ 3,000
	20	150	3000	

Parts cost dominated by FPGAs and connectors.

Labor BOE: N/A

1.3.1.9.8	Bench Tests(first board)	\$35,733	\$31,000	\$4,733	0.5	0.5	0
-----------	--------------------------	----------	----------	---------	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	20%	46.4 hrs	0 days	9/21/04	10/29/04	\$2,181	\$2,181	\$2,181	\$0
4	ElecEngF	20%	46.4 hrs	0 days	9/21/04	10/29/04	\$2,552	\$2,552	\$2,552	\$0
8	StudentU	100%	232 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0
13	MANDSPASSL	31,000	31,000	0 days	9/20/04	10/29/04	\$31,000	\$1,624	\$31,000	\$0
14	Physicist	50%	116 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0
15	PostDoc	25%	58 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0
19	Bogdan	20%	46.4 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0
20	Chappa	20%	46.4 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0
22	Klein	20%	46.4 hrs	0 days	9/21/04	10/29/04	\$0	\$0	\$0	\$0

*Notes*

**Note: 3-Feb-05 - Doug Benjamin**  
**Costs increase as we were billed more that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This item covers the cost for the bench tests of the first preproduction TDC boards. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

20% U of C Engineer (Averaged over entire period)

$0.5 \times \$70/\text{hr} \times (48 \text{ hrs} = 6\text{w} \times 0.2 \times 40\text{hr}/\text{wk}) = \$1680$   
 Mircea Bogdan

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Bench Tests(first board)" continued

Notes

FNAL Elec Eng (Steve Chappa) = 20% FTE  
FNAL Comp Prof (Rod Klein) = 20% FTE

Chicago Student = 50% FTE  
PostDoc (TAMU) = 25%  
TAMU Student = 25%  
Physicist = 50%

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

1.3.1.9.9 Multiple Board Assy \$17,770 \$17,770 \$0 0.3 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	17,770	17,770	0 days	10/19/04	11/15/04	\$17,770	\$2,850	\$17,770	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**  
**Costs decrease as we were billed less that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

This task covers the cost for the assembly of 19 preproduction TDC boards.

M&S BOE:

Note all the cost of Board Fabrication and assembly (since it is done at one vendor)  
for WBS 1.3.1.9.5, 1.3.1.9.7 and 1.3.1.9.9 will be in 1.3.1.9.5 -

**Modified to cover the costs from WBS 1.3.1.9.5, 1.3.1.9.6, 1.3.1.9.7 and 1.3.1.9.9**  
**1.3.1.9.5-1.3.1.9.7 100% complete**

New Estimate Peter Wilson Aug '04

Parts Vendor	\$ for 35 sets	Per Board	\$ for 35
Arrow (Incl FPGAs)	48,792.72		
Cool Innovations	462.50		
DDD	3,774.00		
Datel	4,610.20		
Taylor (Elma)	321.10		
Avnet	1,757.80		
Digikey	1,144.26		
Newark	3,555.59		
Parts Subtotal (35 sets)	64,418.16	1,840.52	64,418.16
Front Panel (Estimate from 2003 \$19-22 each)		30.00	1,050.00
<b>Stiffener</b>		13.00	455.00

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Multiple Board Assy" continued

Notes

(1999 PO for 400 @ \$6.5, 2003 PO for 50 @ \$13)			
<b>Parts Total (WBS 1.3.1.9.6)</b>		1,883.52	65,923.16
<b>Fabrication &amp; Ass. (WBS 1.3.9.5 &amp; .7 &amp; .9)</b>		455.00	<b>15,925.00</b>
(Altron PO + 10% for misc. additional charges (eg Tape and reel))			
<b>Total (w/o spare parts)</b>		2,338.52	81,848.16

Old Estimate:

19 x \$150 = \$2850 (note: M&S here only covers assembly. Parts, board fabrication and NRE covered in previous items.)

Labor BOE: N/A

<b>1.3.1.9.10</b>	<b>Bench Tests (multi board)</b>	<b>\$17,112</b>	<b>\$4,200</b>	<b>\$12,912</b>	<b>0.5</b>	<b>0</b>	<b>0</b>
-------------------	----------------------------------	-----------------	----------------	-----------------	------------	----------	----------

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	0%	0 hrs	0 days	11/16/04	11/16/04	\$0	\$0	\$0	\$0
13	MANDSPASSL	0	0	0 days	11/16/04	11/16/04	\$0	\$0	\$0	\$0
14	Physicist	200%	768 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0
19	Bogdan	10%	38.4 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0
20	Chappa	10%	38.4 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task describes the bench tests for the multiple preproduction TDC boards. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

**12-Aug-04 Mandspassl reduced to \$0 from \$1120**

Labor BOE:

10% of Electrical Engineer from U of Chicago 8 wks (40 hrs) @ \$70/hr

0.5 (Reimbursement) x 0.1 (FTE) x \$70/hr X 40hrs/wk X 8 wks = \$1120

10% of Electrical Engineer of Fermilab (Chappa)

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Bench Tests (multi board)" continued

Notes

1.3.1.9.10.1 Preproduction TDC board checkout \$3,120 \$0 \$3,120 0.5 0.5 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	50%	80 hrs	0 days	11/16/04	12/15/04	\$3,120	\$3,120	\$3,120	\$0

Notes

WBS Description:

Checkout of individual boards will be carried out at Fermilab using Rod Kleins code. Do both internal memory pulsing test and external ASDQ - Month of November

Labor BOE PPD Tech 50%

1.3.1.9.10.2 Preproduction multi board Crate tests at FNAL \$9,792 \$0 \$9,792 0.5 0.5 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	25%	96 hrs	0 days	11/16/04	1/31/05	\$4,512	\$5,640	\$4,512	\$0
4	ElecEngF	25%	96 hrs	0 days	11/16/04	1/31/05	\$5,280	\$6,600	\$5,280	\$0
14	Physicist	200%	768 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0
20	Chappa	25%	96 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0
35	klei	25%	96 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

1. Complete assembly and testing of 35 PreProduction boards.

o Motivation: We would like to carry the project through to the point of demonstrating the operation of a full crate of boards together. In addition, there will be only a small financial benefit from canceling the assembly of the remaining 30 boards since the PCBs have been fabricated and the cost of restocking parts would be substantial fraction of their value. Some parts cannot be restocked since they were purchased on a no return basis.

o Assembly should be completed by November 5

o Checkout of individual boards will be carried out at Fermilab using Rod Kleins code. Do both internal memory pulsing test and external ASDQ pulsing tests. Assume completion by November 29.

o Initial test of full crate of cards to be done on the 14th floor to make sure there are no gross problems.

o First test of a full crate test in test stand at CDF either in Diagnostic crate in trigger room or in test stand room. Control via run control and readout using readout code by Badgett. (How mush is needed to make this happen?) Run all cards doing internal pulsing test and check validity of data and synchronicity of Bunch counters. Would like to run ~1Million events. This test to be done using regular block transfer and 32bit data width. Use readout code from Bill Badgett.

o Test of full crate of boards using 64 bit CBLT using test code at Chicago. Goal here is to demonstrate 64 bit CBLT and measure the bandwidth capabilities of this operation.

o No test in COT crates on the detector would take place.

o No additional development of firmware for the XFT outputs will take place.

o No additional development of other firmware except that needed to complete the listed tests.

o Resources needed: Rod Klein (25% averaged over next 3 months), PPD Technician for checkout (50% for month of November), Steve Chappa (25% avergaed over next 3 months),

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Preproduction multi board Crate tests at FNAL" continued

Notes

Assistance from DAQ group for full crate in B0, Physicists for B0 test (TA&M, Duke, Fermilab). For Chicago test need Mircea Bodan and Sasha Pamarov.  
 o Schedule: complete full crate tests by end of January 2005. Need a clear set of goals that are achievable on this sort of time scale.  
 Ultimately it is assumed that results will be included in a NIM article on the TDC design.

1.3.1.9.10.3 Preprod TDC board - 64 bit CBLT (@ Chicago) \$4,200 \$4,200 \$0 0.5 0.5 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	4,200	4,200	0 days	11/16/04	1/31/05	\$4,200	\$4,200	\$4,200	\$0
14	Physicist	50%	192 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0
19	Bogdan	25%	96 hrs	0 days	11/16/04	1/31/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

1. Complete assembly and testing of 35 PreProduction boards.  
 o Motivation: We would like to carry the project through to the point of demonstrating the operation of a full crate of boards together. In addition, there will be only a small financial benefit from canceling the assembly of the remaining 30 boards since the PCBs have been fabricated and the cost of restocking parts would be substantial fraction of their value. Some parts cannot be restocked since they were purchased on a no return basis.  
 o Assembly should be completed by November 5  
 o Checkout of individual boards will be carried out at Fermilab using Rod Kleins code. Do both internal memory pulsing test and external ASDQ pulsing tests. Assume completion by November 29.  
 o Initial test of full crate of cards to be done on the 14th floor to make sure there are no gross problems.  
 o First test of a full crate test in test stand at CDF either in Diagnostic crate in trigger room or in test stand room. Control via run control and readout using readout code by Badgett. (How mush is needed to make this happen?) Run all cards doing internal pulsing test and check validity of data and synchronicity of Bunch counters. Would like to run ~1Million events. This test to be done using regular block transfer and 32bit data width. Use readout code from Bill Badgett.  
 o Test of full crate of boards using 64 bit CBLT using test code at Chicago. Goal here is to demonstrate 64 bit CBLT and measure the bandwidth capabilities of this operation.  
 o No test in COT crates on the detector would take place.  
 o No additional development of firmware for the XFT outputs will take place.  
 o No additional development of other firmware except that needed to complete the listed tests.  
 o Resources needed: Rod Klein (25% averaged over next 3 months), PPD Technician for checkout (50% for month of November), Steve Chappa (25% avergaed over next 3 months), Assistance from DAQ group for full crate in B0, Physicists for B0 test (TA&M, Duke, Fermilab). For Chicago test need Mircea Bodan and Sasha Pamarov.  
 o Schedule: complete full crate tests by end of January 2005. Need a clear set of goals that are achievable on this sort of time scale.  
 Ultimately it is assumed that results will be included in a NIM article on the TDC design.

Labor BOE

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Preprod TDC board - 64 bit CBLT (@ Chicago)" continued

Notes

U of C Engineer - Mircea Bogdan 25%

0.5 x \$70/hr x 120 hrs (= 0.25 FTE x 12wks x 40hrs/wk) = \$4200

1.3.1.9.12	Documentation	\$0	\$0	\$0	0.5	0.5	0
------------	---------------	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	0	0	0 days	10/18/04	10/18/04	\$0	\$0	\$0	\$0
14	Physicist	10%	64.8 hrs	0 days	10/19/04	2/18/05	\$0	\$0	\$0	\$0
19	Bogdan	10%	64.8 hrs	0 days	10/19/04	2/18/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This item covers the costs associated with the documentation of the preproduction boards and testing. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

10% of Electrical Engineer of U of Chicago 12 weeks (48h) @ \$70/hr

0.5 (Reimbursement) X 0.10 (FTE) X \$70/hr X 40 hrs/wk X 12 wks = \$1680

Labor estimated based upon recent experience with systems of similar scope, including the CDF Run 2a TDC, trigger and calorimeter systems.

**11-Aug-04 - Mandspassl set to \$0 from \$1680**

1.3.1.9.14	Bid documentation	\$1,000	\$1,000	\$0	0	0	0
------------	-------------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	1,000	1,000	0 wks	6/4/04	8/9/04	\$1,000	\$0	\$1,000	\$0

Notes

1.3.1.9.16	Build Test Pattern Card	\$11,940	\$7,980	\$3,960	0	0	0
------------	-------------------------	----------	---------	---------	---	---	---

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9.16.1	Specification of Pattern Card	\$3,960	\$0	\$3,960	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	20%	72 hrs	0 days	6/8/04	8/10/04	\$3,960	\$3,960	\$3,960	\$0
20	Chappa	20%	7.2 hrs	41.5 days	8/5/04	8/11/04	\$0	\$0	\$0	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**

**Costs increase as we were billed more that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

Labor BOE: Steve Chappa writing specification EEF @ 20%

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9.16.2	Pattern Card schematics	\$7,000	\$7,000	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	7,000	7,000	0 days	8/2/04	8/13/04	\$7,000	\$1,400	\$7,000	\$0
19	Bogdan	50%	196 hrs	1 day	8/3/04	10/11/04	\$0	\$0	\$0	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**

**Costs decrease as we were billed less that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

Labor BOE: Chicago Elelctrical Engineer (Mircea Bogdan) 50% of his time at a pay rate of \$70 per hour. We pay 1/2 the cost. (0.5)

0.5 X \$70/hr X 8 weeks X 20 hrs/wk = \$7000

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9.16.11	Firmware for Pattern Card	\$980	\$980	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	100%	0 hrs	0 days	8/25/04	9/28/04	\$0	\$0	\$0	\$0
13	MANDSPASSL	980	980	0 days	8/25/04	10/1/04	\$980	\$980	\$980	\$0
19	Bogdan	100%	41.37 hrs	0 days	8/25/04	10/1/04	\$0	\$0	\$0	\$0
20	Chappa	100%	78.8 hrs	0 days	8/25/04	10/1/04	\$0	\$0	\$0	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**

**Costs increase as we were billed more that originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

WBS Description:

Develop firmware for Test Pattern Card

M&S BOE: UC Electrical Engineer (M. Bogdan) at 10% paid for with M&S Pass money = \$980

Labor BOE: Manpower = 1/2 FTE from FNAL (S.Chappa) + 10% FTE from UC (M. Bogdan)

0.5 X \$70/hr X 28 hrs (= 0.1 FTE x 7w X 40hrs) = \$980

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9.19	Test Software	\$6,768	\$0	\$6,768	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	20%	144 hrs	0 days	6/28/04	11/2/04	\$6,768	\$9,024	\$6,768	\$0
8	StudentU	50%	360 hrs	0 days	6/28/04	11/2/04	\$0	\$0	\$0	\$0
22	Klein	20%	144 hrs	0 days	6/28/04	11/2/04	\$0	\$0	\$0	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**  
**Costs decrease as we were billed less than originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

This task describes the software needed for testing the Preproduction and Production TDC's  
 This software will control the test pattern card

Labor BOE:

FNAL Comp Prof (Rod Klien) = 20% FTE

University Student - 50% FTE

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.9.20	Preproduction Firmware	\$924	\$0	\$924	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	10%	16.8 hrs	0 days	5/21/04	6/21/04	\$924	\$924	\$924	\$0
13	MANDSPASSL	0	0	0 days	5/21/04	5/21/04	\$0	\$0	\$0	\$0
20	Chappa	10%	91.2 hrs	0 days	5/21/04	11/2/04	\$0	\$0	\$0	\$0

Notes

**Note: 3-Feb-05 - Doug Benjamin**  
**Costs decrease as we were billed less than originally scheduled and the task is complete Scheduled Costs adjust to Actual costs- Change control #18**

Firmware development for Preproduction boards:

- 1) XFT output flag design
- 2) Implement VME 64 readout

Labor BOE:

U of Chicago EE (Mircea Bogdan/ Harold Sanders/ Mary ????)

FNAL EE (Steve Chappa) = % FTE

0.5 X \$70/hr X 29 wks X 10 hrs/wk = \$10150

**11-Aug-04 - Mandspassl set to \$0 from \$10,150**

**11-Aug-04 - ElecEngF set to 0% from 10%**

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.1.12	TDC Modifications	\$174,120	\$77,400	\$96,720	0	0	0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
<b>"TDC Modifications" continued</b>							
<b>1.3.1.12.1</b>	<b>Obtain Old TDC's</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.1.12.1.1	First 50 Boards Available	\$0	\$0	\$0	0	0	3
1.3.1.12.1.2	Boards 51 through 100 Available	\$0	\$0	\$0	0	0	3
1.3.1.12.1.3	Boards 101 through 150 Available	\$0	\$0	\$0	0	0	3
1.3.1.12.1.4	Boards 151 through 200 Available	\$0	\$0	\$0	0	0	3
1.3.1.12.1.5	Boards 201 through 250 Available	\$0	\$0	\$0	0	0	3
1.3.1.12.1.6	Boards 251 through 300 Available	\$0	\$0	\$0	0	0	3
<b>1.3.1.12.2</b>	<b>Modification of Old TDC's</b>	<b>\$109,420</b>	<b>\$12,700</b>	<b>\$96,720</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.1.12.2.1	Modify first 50 Boards	\$19,170	\$450	\$18,720	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	480 hrs	0 wks	1/10/05	2/21/05	\$18,720	\$24,960	\$18,720	\$0
10	MANDS	450	450	0 wks	1/10/05	2/4/05	\$450	\$450	\$450	\$0
32	Prep Tech	50%	124 hrs	0 wks	1/10/05	2/21/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	372 hrs	0 wks	1/10/05	2/21/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,  
.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

1.3.1.12.2.2	Modify Boards 51 through 100	\$16,050	\$450	\$15,600	0.3	0.5	0
--------------	------------------------------	----------	-------	----------	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	400 hrs	0 wks	3/15/05	4/11/05	\$15,600	\$24,960	\$15,600	\$0
10	MANDS	450	450	0 wks	3/15/05	4/11/05	\$450	\$450	\$450	\$0
32	Prep Tech	50%	80 hrs	0 wks	3/15/05	4/11/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	320 hrs	0 wks	3/15/05	4/11/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,  
.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.12.2.3	Modify Boards 101 through 150	\$16,050	\$450	\$15,600	0.3	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	400 hrs	0 wks	4/26/05	5/23/05	\$15,600	\$24,960	\$0	\$15,600
10	MANDS	450	450	0 wks	4/26/05	5/23/05	\$450	\$450	\$0	\$450
32	Prep Tech	50%	80 hrs	0 wks	4/26/05	5/23/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	320 hrs	0 wks	4/26/05	5/23/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,  
.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.12.2.4	Modify Boards 151 through 200	\$16,050	\$450	\$15,600	0.3	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	400 hrs	0 wks	6/1/05	6/28/05	\$15,600	\$24,960	\$0	\$15,600
10	MANDS	450	450	0 wks	6/1/05	6/28/05	\$450	\$450	\$0	\$450
32	Prep Tech	50%	80 hrs	0 wks	6/1/05	6/28/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	320 hrs	0 wks	6/1/05	6/28/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,  
.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.12.2.5	Modify Boards 201 through 250	\$16,050	\$450	\$15,600	0.3	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	400 hrs	0 wks	7/7/05	8/3/05	\$15,600	\$24,960	\$0	\$15,600
10	MANDS	450	450	0 wks	7/7/05	8/3/05	\$450	\$450	\$0	\$450
32	Prep Tech	50%	80 hrs	0 wks	7/7/05	8/3/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	320 hrs	0 wks	7/7/05	8/3/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Modify Boards 201 through 250" continued

Notes

.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

1.3.1.12.2.6	Modify Boards 251 through 300	\$16,050	\$450	\$15,600	0.3	0.5	0
--------------	-------------------------------	----------	-------	----------	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	250%	400 hrs	0 wks	8/11/05	9/8/05	\$15,600	\$24,960	\$0	\$15,600
10	MANDS	450	450	0 wks	8/11/05	9/7/05	\$450	\$450	\$0	\$450
32	Prep Tech	50%	80 hrs	0 wks	8/11/05	9/7/05	\$0	\$0	\$0	\$0
37	PPD Tech	200%	320 hrs	0 wks	8/11/05	9/7/05	\$0	\$0	\$0	\$0

Notes

The M&S cost is approximately \$10 per board and is meant to cover shipping charges.

Labor estimate is based on;  
10 person-hours to modify one board,  
.5 person-hours to test one board,  
.5 person-hours for packaging and paperwork.

This is a total of 3.5 FTE's plus .5 FTE for management.

1.3.1.12.2.7	Purchase components	\$10,000	\$10,000	\$0	0.3	0	0
--------------	---------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	10,000	10,000	0 wks	1/10/05	8/3/05	\$10,000	\$10,000	\$1,000	\$9,000

Notes

This task covers the cost of purchasing replacement components for boards and supplies for modification work.

<b>1.3.1.12.3</b>	<b>Test and Calibrate TDC's at Michigan</b>	<b>\$34,700</b>	<b>\$34,700</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
-------------------	---	-----------------	-----------------	------------	----------	----------	----------

1.3.1.12.3.1	Test first 50 Boards	\$5,450	\$5,450	\$0	0	0	0
--------------	----------------------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
9	Mich Tech	150%	240 hrs	0 wks	1/17/05	2/11/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	1/17/05	2/11/05	\$450	\$450	\$450	\$0
13	MANDSPASSL	5,000	5,000	0 wks	1/17/05	2/11/05	\$5,000	\$5,000	\$5,000	\$0

1.3.1.12.3.2	Test Boards 51 through 100	\$5,450	\$5,450	\$0	0.3	0	0
--------------	----------------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
9	Mich Tech	150%	240 hrs	0 wks	3/21/05	4/15/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	3/21/05	4/15/05	\$450	\$450	\$135	\$315
13	MANDSPASSL	5,000	5,000	0 wks	3/21/05	4/15/05	\$5,000	\$5,000	\$1,500	\$3,500

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.1.12.3.3	Test Boards 101 through 150	\$5,450	\$5,450	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
9	Mich Tech	150%	240 hrs	0 wks	5/3/05	5/30/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	5/3/05	5/30/05	\$450	\$450	\$0	\$450
13	MANDSPASSL	5,000	5,000	0 wks	5/3/05	5/30/05	\$5,000	\$5,000	\$0	\$5,000
1.3.1.12.3.4	Test Boards 151 through 200	\$5,450	\$5,450	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
9	Mich Tech	150%	252 hrs	0 wks	6/8/05	7/6/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	6/8/05	7/6/05	\$450	\$450	\$0	\$450
13	MANDSPASSL	5,000	5,000	0 wks	6/8/05	7/6/05	\$5,000	\$5,000	\$0	\$5,000
1.3.1.12.3.5	Test Boards 201 through 250	\$5,450	\$5,450	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
9	Mich Tech	150%	252 hrs	0 wks	7/14/05	8/11/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	7/14/05	8/11/05	\$450	\$450	\$0	\$450
13	MANDSPASSL	5,000	5,000	0 wks	7/14/05	8/11/05	\$5,000	\$5,000	\$0	\$5,000
1.3.1.12.3.6	Test Boards 251 through 300	\$5,450	\$5,450	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
9	Mich Tech	150%	240 hrs	0 wks	8/18/05	9/14/05	\$0	\$0	\$0	\$0
10	MANDS	450	450	0 wks	8/18/05	9/14/05	\$450	\$450	\$0	\$450
13	MANDSPASSL	5,000	5,000	0 wks	8/18/05	9/14/05	\$5,000	\$5,000	\$0	\$5,000
1.3.1.12.3.7	Purchase replacement components	\$2,000	\$2,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
11	MANDSPASS	2,000	2,000	0 wks	1/18/05	8/10/05	\$2,000	\$2,000	\$0	\$2,000
<i>Notes</i>										
Money to purchase miscellaneous supplies and replacement components for boards.										
1.3.1.12.4	Test TDC's at CDF	\$0	\$0	\$0	0	0	0			
1.3.1.12.4.1	Test first 50 Boards	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	76.8 hrs	0 wks	1/25/05	3/31/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	115.2 hrs	0 wks	1/25/05	3/31/05	\$0	\$0	\$0	\$0
1.3.1.12.4.2	Test Boards 51 through 100	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	40 hrs	0 wks	4/1/05	5/5/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	60 hrs	0 wks	4/1/05	5/5/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"Test Boards 51 through 100" continued										
1.3.1.12.4.3	Test Boards 101 through 150	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	40 hrs	0 wks	5/10/05	6/14/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	60 hrs	0 wks	5/10/05	6/14/05	\$0	\$0	\$0	\$0
1.3.1.12.4.4	Test Boards 151 through 200	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	40 hrs	0 wks	6/15/05	7/20/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	60 hrs	0 wks	6/15/05	7/20/05	\$0	\$0	\$0	\$0
1.3.1.12.4.5	Test Boards 201 through 250	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	40 hrs	0 wks	7/21/05	8/24/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	60 hrs	0 wks	7/21/05	8/24/05	\$0	\$0	\$0	\$0
1.3.1.12.4.6	Test Boards 251 through 300	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	20%	40 hrs	0 wks	8/25/05	9/29/05	\$0	\$0	\$0	\$0
6	PhysicistU	30%	60 hrs	0 wks	8/25/05	9/29/05	\$0	\$0	\$0	\$0
<b>1.3.1.12.5</b>	<b>Install Boards</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.1.12.5.1	Install first 50 Boards	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	36 hrs	0 wks	2/8/05	4/11/05	\$0	\$0	\$0	\$0
6	PhysicistU	10%	36 hrs	0 wks	2/8/05	4/11/05	\$0	\$0	\$0	\$0
1.3.1.12.5.2	Install Boards 51 through 100	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	16 hrs	0 wks	4/15/05	5/12/05	\$0	\$0	\$0	\$0
6	PhysicistU	10%	16 hrs	0 wks	4/15/05	5/12/05	\$0	\$0	\$0	\$0
1.3.1.12.5.3	Install Boards 101 through 150	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	16 hrs	0 wks	5/24/05	6/21/05	\$0	\$0	\$0	\$0
6	PhysicistU	10%	16 hrs	0 wks	5/24/05	6/21/05	\$0	\$0	\$0	\$0
1.3.1.12.5.4	Install Boards 151 through 200	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	16 hrs	0 wks	6/29/05	7/27/05	\$0	\$0	\$0	\$0
6	PhysicistU	10%	16 hrs	0 wks	6/29/05	7/27/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"Install Boards 151 through 200" continued										
1.3.1.12.5.5	Install Boards 201 through 250	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	16 hrs	0 wks	8/4/05	8/31/05	\$0	\$0	\$0	\$0
6	PhysicistU	10%	16 hrs	0 wks	8/4/05	8/31/05	\$0	\$0	\$0	\$0
1.3.1.12.6	Installation of Modified TDC's Complete	\$0	\$0	\$0	0	0	2			
<b>1.3.1.12.7</b>	<b>New Calibration Test Stand Equipment</b>	<b>\$30,000</b>	<b>\$30,000</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.1.12.7.1	Card schematic design and layout	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
18	ENG UNIV	25%	80 hrs	0 wks	2/7/05	4/1/05	\$0	\$0	\$0	\$0
1.3.1.12.7.2	Card fabrication and assembly	\$12,000	\$12,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
11	MANDSPASS	12,000	12,000	0 wks	4/4/05	5/27/05	\$12,000	\$12,000	\$0	\$12,000
1.3.1.12.7.3	Software and firmware development	\$18,000	\$18,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
13	MANDSPASSL	18,000	18,000	0 wks	4/4/05	7/25/05	\$18,000	\$18,000	\$0	\$18,000
18	ENG UNIV	25%	162 hrs	0 wks	4/4/05	7/25/05	\$0	\$0	\$0	\$0
1.3.1.12.7.4	Card testing	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
6	PhysicistU	25%	80 hrs	0 wks	5/31/05	7/26/05	\$0	\$0	\$0	\$0
18	ENG UNIV	25%	82 hrs	0 wks	5/30/05	7/25/05	\$0	\$0	\$0	\$0
1.3.1.12.8	TDC Modification Complete	\$0	\$0	\$0	0	0	2			
<b>1.3.1.17</b>	<b>TDC Readout System</b>	<b>\$97,458</b>	<b>\$97,458</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
<b>1.3.1.17.1</b>	<b>Preproduction Readout</b>	<b>\$9,985</b>	<b>\$9,985</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.1.17.1.1	System architecture	\$0	\$0	\$0	0	0	0			
1.3.1.17.1.2	Evaluation of Crate Processor	\$0	\$0	\$0	0	0	0			
1.3.1.17.1.3	Order preproduction Crate Processor	\$9,985	\$9,985	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	9,985	9,985	0 days	4/26/04	6/14/04	\$9,985	\$9,985	\$9,985	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs Reduced to \$0 as we were not billed and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Order preproduction Crate Processor" continued

Notes

M&S BOE:

-Crate processor (MVME5500) = \$3500 X 3 = \$10.5K **(\$9,985 in FY02 dollars)**

Labor BOE: N/A

1.3.1.17.2	Production Readout	\$87,473	\$87,473	\$0	0	0	0
1.3.1.17.2.1	Order production Crate Processor	\$87,473	\$87,473	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
1	PhysicistF	20%	72 hrs	0 days	10/7/04	12/10/04	\$0	\$0	\$0	\$0
10	MANDS	87,473	87,473	0 days	10/7/04	12/10/04	\$87,473	\$112,500	\$87,473	\$0

Notes

**Note: 2-Feb-05 - Doug Benjamin**  
**Costs decreased to \$87473 as this is what we were charged and task is complete - Scheduled**  
**Costs adjust to Actual costs- Change control #18**

M&S BOE:

-Crate processor (MVME5500) = \$3500 X 25 = \$87.5K **(\$83,207 in FY02 dollars)**

-Cables,withches and misc. = \$5K **(\$4,755 in FY02 dollars)**

-Software license (vxWorks) = \$20K (for two copies) **(\$19,091 in FY02 dollars)**

-Total cost = \$112.5K **(\$107,052 in FY02 dollars)**

Labor BOE: Manpower =1 physicist

1.3.1.17.3	L3MS: TDC Readout System Complete	\$0	\$0	\$0	0	0	3
1.3.1.17.4	TDC Readout System Complete	\$0	\$0	\$0	0	0	2
1.3.2	Run 2b Level 2 Project	\$358,716	\$308,820	\$49,896	0	0	0

Notes

WBS Description: This summary task covers the development and production of the Level 2 Trigger system

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.1	L3 Start of Run 2b Level 2 Project	\$0	\$0	\$0	0	0	3

Notes

WBS Description: Milestone denoting the start of the Level 2 Trigger Project

1.3.2.2	Testing and Software work existing L2 Pulsar test stand	\$0	\$0	\$0	0	0.5	0
---------	---	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	150%	768 hrs	16 days	9/27/02	1/2/03	\$0	\$0	\$0	\$0
15	PostDoc	250%	1,280 hrs	16 days	9/27/02	1/2/03	\$0	\$0	\$0	\$0

Notes

WBS Description: The prototype Pulsar board will be commissioned as part of a test stand for the Run 2A system. Specific tasks are: finish all mezzanine/Aux cards, Pulsar prototype testing, Rev B if needed; SLINK to PCI software work, test stand software, additional firmware work for testing ALL basic functionalities of prototypes

M&S BOE: N/A

Labor BOE: Based on Run 2A experience

1.3.2.3	Commission L2 Pulsar for each data path - proof of principle test	\$0	\$0	\$0	0	0.5	0
---------	---	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	150%	2,040 hrs	0 days	1/3/03	9/3/03	\$0	\$0	\$0	\$0
15	PostDoc	50%	680 hrs	0 days	1/3/03	9/3/03	\$0	\$0	\$0	\$0

Notes

WBS Description: The Pulsar board will be commissioned for each data path coming in to and out of the Level 2 decision system.

M&S BOE: N/A

Labor BOE: Based on Run 2A experience.

1.3.2.4	Preproduction run of Pulsar L2 system	\$145,516	\$145,516	\$0	0	0	0
---------	---------------------------------------	-----------	-----------	-----	---	---	---

Notes

WBS Description: This task covers the preproduction run of the Level 2 system, which consists of three Pulsar boards, associated mezzanine cards, S-link boards and interface hardware, and L2 decision processor, and will be configured for a vertical slice test.

1.3.2.4.1	Preproduction Pulsar L2 system schedule contingency task	\$0	\$0	\$0	0	0	0
-----------	--	-----	-----	-----	---	---	---

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Preproduction Pulsar L2 system schedule contingency task" continued							
1.3.2.4.2	Preproduction Readiness Review Pulsar L2 system	\$0	\$0	\$0	0	0	0

Notes

WBS Description: This milestone refers to a review of the results from commissioning the prototype Pulsar in teststand and for all data paths in preparation for preproduction

M&S BOE: N/A

Labor BOE:

1.3.2.4.3	Engineering on preproduction L2 system (FNAL)	\$11,200	\$11,200	\$0	0.2	0.2	0
-----------	---	----------	----------	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	11,200	11,200	0 days	9/19/03	11/13/03	\$11,200	\$11,200	\$11,200	\$0

Notes

WBS Description:

This item covers engineering modifications for the L2 system based on prototype Pulsar commissioning. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

100% of 1 Electrical Engineering from U of Chicago - 2 mon = 8 weeks (320 hrs) @ \$70/hr

Based on information from Run 2a - Pulsar test stand quotes			
Engineering	Quan	Cost	Total
2 months	2	\$10,000.00	\$20,000.00

U of C rate (as of Summer '02) \$55.25/hr

1.3.2.4.4	Engineering on preproduction L2 system (Chicago)	\$11,200	\$11,200	\$0	0.2	0.2	0
-----------	--	----------	----------	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	11,200	11,200	0 days	9/19/03	11/13/03	\$11,200	\$11,200	\$11,200	\$0

Notes

WBS Description:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Engineering on preproduction L2 system (Chicago)" continued

Notes

This item covers engineering modifications for the L2 system based on prototype Pulsar commissioning. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:

100% of 1 Electrical Engineering from U of Chicago - 2 mon = 8 weeks (320 hrs) @ \$70/hr

Based on information from Run 2a - Pulsar test stand quotes			
Engineering	Quan	Cost	Total
2 months	2	\$10,000.00	\$20,000.00

U of C rate (as of Summer '02) \$55.25/hr

1.3.2.4.5	Motherboards Fabrication	\$18,600	\$18,600	\$0	0.15	0	0
-----------	--------------------------	----------	----------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	18,600	18,600	0 days	7/14/03	1/12/04	\$18,600	\$18,600	\$18,600	\$0

Notes

WBS Description: This item covers the cost of components and fabrication for three Pulsar motherboards for the preproduction run.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
Motherboard Fabrication	Quan	Cost	Total
Boards	3	\$6,200.00	\$18,600.00

Labor BOE: N/A

1.3.2.4.6	Mezzanine boards Fabrication	\$13,000	\$13,000	\$0	0.15	0	0
-----------	------------------------------	----------	----------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	13,000	13,000	0 days	7/14/03	8/25/03	\$13,000	\$13,000	\$13,000	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Mezzanine boards Fabrication" continued

Notes

WBS Description: This item covers the cost of fabrication and components for 20 mezzanine cards for the preproduction run.

M&S BOE:

	Quan	Cost	Total
from Run 2a quotes- Pulsar test stand quotes			
Mezzanine board fabrication			
Boards	20	\$650.00	\$13,000.00

Labor BOE: N/A

1.3.2.4.7	S-link Auxiliary boards	\$900	\$900	\$0	0.15	0	0
-----------	-------------------------	-------	-------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	900	900	0 days	7/14/03	8/22/03	\$900	\$900	\$900	\$0

Notes

WBS Description: This item covers the fabrication and component costs for three S-Link boards for preproduction.

M&S BOE:

	Quan	Cost	Total
from Run 2a quotes- Pulsar test stand quotes			
S-link Auxiliary board			
Boards	3	\$300.00	\$900.00

Labor BOE: N/A

1.3.2.4.8	LSC/LDL + fiber boards	\$6,828	\$6,828	\$0	0.15	0	0
-----------	------------------------	---------	---------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	6,828	6,828	0 days	7/14/03	8/26/03	\$6,828	\$6,828	\$6,828	\$0

Notes

WBS Description: This item covers the cost of purchasing three Link Source Cards / Link Destination Cards and fibers for preproduction.

M&S BOE:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"LSC/LDL + fiber boards" continued

Notes

from Run 2a quotes- Pulsar test stand quotes			
LSC/LDL + fiber Boards	Quan	Cost	Total
	3	\$2,276.00	\$6,828.00

Labor BOE: N/A

1.3.2.4.9	PCI-> S-link boards	\$2,574	\$2,574	\$0	0.15	0	0
-----------	---------------------	---------	---------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	2,574	2,574	0 days	7/14/03	8/26/03	\$2,574	\$2,574	\$2,574	\$0

Notes

WBS Description: This item covers the cost of purchasing three PCI -> S-Link interface boards for preproduction.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
PCI->S-link Boards	Quan	Cost	Total
	3	\$858.00	\$2,574.00

Labor BOE: N/A

1.3.2.4.10	S-link -> PCI boards	\$3,213	\$3,213	\$0	0.15	0	0
------------	----------------------	---------	---------	-----	------	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	3,213	3,213	0 days	7/14/03	8/22/03	\$3,213	\$3,213	\$3,213	\$0

Notes

WBS Description: This item covers the cost of purchasing three S-Link -> PCI boards for preproduction.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
S-link -> PCI Boards	Quan	Cost	Total
	3	\$1,071.00	\$3,213.00

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"S-link -> PCI boards" continued

Notes

Labor BOE: N/A

1.3.2.4.11 L2 decision processor \$8,000 \$8,000 \$0 0.15 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	8,000	8,000	0 days	7/14/03	1/27/04	\$8,000	\$8,000	\$8,000	\$0

Notes

WBS Description: This item covers the cost of purchasing two PC's for use as the L2 decision processor for preproduction.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
	Quan	Cost	Total
L2 decision processor			
PC	2	\$4,000.00	\$8,000.00

Labor BOE: N/A

1.3.2.4.12 software development/memory management (FNAL) \$70,000 \$70,000 \$0 0.2 0.2 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	70,000	70,000	0 days	9/19/03	12/20/04	\$70,000	\$70,000	\$70,000	\$0

Notes

WBS Description:

This item covers the engineering required to design and develop the Level 2 decision system software/memory management. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: NA

Labor BOE: Based on Run 2A experience

50% of 1 Electrical Engineering from U of Chicago - 50 weeks (1000 hrs) @ \$70/hr

1.3.2.4.13 software development/memory management (Chicago) \$1 \$1 \$0 0.2 0.2 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
12	INKIND	1	1	0 days	9/19/03	8/27/04	\$1	\$1	\$1	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"software development/memory management (Chicago)" continued

Notes

WBS Description:

This item covers the engineering required to design and develop the Level 2 decision system software/memory management. The In-Kind resources (money and /or labor) provided by Univ. of Chicago are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: NA

Labor BOE: Based on Run 2A experience

50% of 1 Electrical Engineering from U of Chicago - 50 weeks (1000 hrs) @ \$70/hr

1.3.2.5	Vertical Slice Test	\$0	\$0	\$0	0	0.5	0
---------	---------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	150%	1,200 hrs	0 days	1/27/04	6/16/04	\$0	\$0	\$0	\$0
15	PostDoc	50%	400 hrs	0 days	1/27/04	6/16/04	\$0	\$0	\$0	\$0

Notes

WBS Description: This item covers assembly of a vertical slice of the Level 2 system. Specific tasks include: use test stand to fine tune receiver firmware for each data path; system integration at crate level with test stand; L2 code testing for new system.

M&S BOE: N/A

Labor BOE: Based on Run 2A experience

1.3.2.6	Production run of Pulsar L2 system	\$129,804	\$129,804	\$0	0	0	0
---------	------------------------------------	-----------	-----------	-----	---	---	---

Notes

WBS Description: Summary task for Production Run of Pulsar Level 2 system: fabrication and purchase of boards, link hardware, L2 decision processors.

1.3.2.6.1	L3 Production Readiness Review for Level 2 Pulsar system	\$0	\$0	\$0	0	0	3
-----------	--	-----	-----	-----	---	---	---

Notes

WBS Description: This milestone refers to a review of the preproduction tests / vertical slice results in preparation for the production run.

M&S BOE: N/A

Labor BOE:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.6.3	Begin production of Level2 Pulsar system	\$0	\$0	\$0	0	0	2
<i>Notes</i>							
WBS Description:							
Milestone denoting beginning of production of Level 2 system.							
1.3.2.6.4	L2 Pulsar system - schedule contingency task	\$0	\$0	\$0	0	0	0
1.3.2.6.5	Motherboards Fabrication	\$80,600	\$80,600	\$0	0.15	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	80,600	80,600	0 days	3/16/04	5/10/04	\$80,600	\$80,600	\$80,600	\$0

*Notes*

WBS Description: This item covers the cost of components and fabrication for 13 Pulsar motherboards for the production system.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
Motherboard Fabrication	Quan	Cost	Total
Boards	13	\$6,200.00	\$80,600.00

Labor BOE: N/A

1.3.2.6.6	L3 Mezzanine boards Fabrication	\$0	\$0	\$0	0.15	0	3			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	0	0	0 days	9/5/03	9/5/03	\$0	\$0	\$0	\$0

*Notes*

WBS Description: This item covers the cost of components and fabrication of 50 mezzanine cards for the production system.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes			
Mezzanine board fabrication	Quan	Cost	Total
Boards	50	\$650.00	\$32,500.00

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.6.7	S-link Auxiliary boards	\$3,900	\$3,900	\$0	0.15	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	3,900	3,900	0 days	9/22/03	10/31/03	\$3,900	\$3,900	\$3,900	\$0

Notes

WBS Description: This item covers the cost of components and fabrication for 13 S-Link Auxilliary boards for the production system.

M&S BOE:

	Quan	Cost	Total
from Run 2a quotes- Pulsar test stand quotes			
S-link Auxiliary board			
Boards	13	\$300.00	\$3,900.00

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.6.8	LSC/LDL + fiber boards	\$29,588	\$29,588	\$0	0.15	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	29,588	29,588	0 days	10/6/03	2/2/04	\$29,588	\$29,588	\$29,588	\$0

Notes

WBS Description: This item covers the cost of purchasing 13 Link Source Card/ Link Destination Cards and fibers for the production system.

M&S BOE:

	Quan	Cost	Total
from Run 2a quotes- Pulsar test stand quotes			
LSC/LDL + fiber			
Boards	13	\$2,276.00	\$29,588.00

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.6.9	PCI-> S-link boards	\$3,432	\$3,432	\$0	0.15	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	3,432	3,432	0 days	10/31/03	2/2/04	\$3,432	\$3,432	\$3,432	\$0

Notes

WBS Description: This item covers the cost of purchasing 4 PCI -> S-link boards for the production system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"PCI-> S-link boards" continued

Notes

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes	Quan	Cost	Total
PCI->S-link Boards	4	\$858.00	\$3,432.00

Labor BOE: N/A

1.3.2.6.10 S-link -> PCI boards \$4,284 \$4,284 \$0 0.15 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	4,284	4,284	0 days	11/14/03	2/2/04	\$4,284	\$4,284	\$4,284	\$0

Notes

WBS Description: This item covers the cost of purchasing 4 S-link -> PCI boards for the production system.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes	Quan	Cost	Total
S-link -> PCI Boards	4	\$1,071.00	\$4,284.00

Labor BOE: N/A

1.3.2.6.11 L2 decision processor \$8,000 \$8,000 \$0 0.15 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	8,000	8,000	0 days	3/1/04	6/7/04	\$8,000	\$8,000	\$8,000	\$0

Notes

WBS Description: This item covers the cost of purchasing two PC's to be used as L2 decision processors.

M&S BOE:

from Run 2a quotes- Pulsar test stand quotes	Quan	Cost	Total
L2 decision processor			

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"L2 decision processor" continued

Notes

PC	2	\$4,000.00	\$8,000.00
----	---	------------	------------

Labor BOE: N/A

1.3.2.7	System Integration standalone w/ test stand	\$0	\$0	\$0	0	0.5	0
---------	---	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
14	Physicist	150%	636 hrs	0 days	6/8/04	8/20/04	\$0	\$0	\$0	\$0
15	PostDoc	50%	212 hrs	0 days	6/8/04	8/20/04	\$0	\$0	\$0	\$0

Notes

WBS Description: This item covers integration of the system, first using the Pulsar teststand to drive the Pulsar L2 system, and after studying/optimizing the performance, testing the L2 decision system using test runs with beam data.

M&S BOE: N/A

Labor BOE: Based on Run 2A experience.

1.3.2.9	Pulsar Level 2 subproject ready for installation	\$0	\$0	\$0	0	0	2
---------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

Level 2 subproject ready for installation.

1.3.2.10	Pulsar Hardware Ready for Installation	\$0	\$0	\$0	0	0	2
----------	--	-----	-----	-----	---	---	---

1.3.2.11	Operational Readiness Review	\$0	\$0	\$0	0	0	0
----------	------------------------------	-----	-----	-----	---	---	---

1.3.2.12	L3 MS: Pulsar Level 2 subproject ready for installation	\$0	\$0	\$0	0	0	3
----------	---	-----	-----	-----	---	---	---

1.3.2.13	Firmware development for deployment in B0	\$49,896	\$0	\$49,896	0	0.5	0
----------	---	----------	-----	----------	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	60%	907.2 hrs	0 days	1/5/05	9/30/05	\$49,896	\$49,896	\$16,368	\$33,528
34	Pitkanen	100%	1,544 hrs	0 days	1/5/05	9/30/05	\$0	\$0	\$0	\$0

Notes

This task is to cover the engineering used for the preparation for operation of the L2 pulsar project.

The ElecEngF fraction is determined to reflex the amount of money paid to Sakuri Pitkanen for the 9 months. (\$38,250)

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.2.14	L2 Filar Hardware purchase					\$33,500	\$33,500	\$0	0.3	0	0
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
	11	MANDSPASS	33,500	33,500	0 wks	5/16/05	8/9/05	\$33,500	\$0	\$0	\$33,500

Notes

Purchase Components for Pulsar project 19-Apr-05

10 CERN Filar boards - 2280 CHF /each - 22800 CHF ( 1.15 CHF/ 1\$) = \$19,826.09

20 U of C HOLA's (quote of \$8789.28 / 20 HOLA) - \$8789.28

1 week Uof C eshop time \$4500

Total with small round up - \$33500

Time estimate includes SOW revision etc.

1.3.4	<b>Event-Builder Upgrade</b>					<b>\$372,056</b>	<b>\$314,200</b>	<b>\$57,856</b>	<b>0</b>	<b>0</b>	<b>0</b>
-------	------------------------------	--	--	--	--	------------------	------------------	-----------------	----------	----------	----------

Notes

WBS Description:

This summary element covers the Event-Builder upgrade. It includes the complete software development, the construction of a prototype and the construction of the full system.

1.3.4.1	L3 Start Event-Builder Upgrade					\$0	\$0	\$0	0	0	3
---------	--------------------------------	--	--	--	--	-----	-----	-----	---	---	---

Notes

WBS Description:

This milestone marks the beginning date for work on the upgrade of the Event-Builder.

1.3.4.2	technology evaluation					\$0	\$0	\$0	0.3	0	0
---------	-----------------------	--	--	--	--	-----	-----	-----	-----	---	---

<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
15	PostDoc	40%	384 hrs	0 days	12/5/02	5/30/03	\$0	\$0	\$0	\$0

Notes

WBS Description:

Before starting to buy a prototype system an evaluation of the present technology will be performed. This evaluation results in the purchase of a prototype which is the most promising technology. The further schedule has been designed to fit the schedule for an upgrade using more powerful successor of the ATM technology. In case a different technology is chosen the schedule should still be appropriate. The price for the ATM technology is almost certainly higher than an alternative technology like Gigabit Ethernet.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.4.3	upgrade software	\$130,000	\$130,000	\$0	0	0	0

Notes  
WBS description:

This summary element covers the software development for the Event-Builder upgrade. It includes an evaluation of the operating system and the associated driver, the work needed for adjusting the drivers and the remaining software.

1.3.4.3.1	decide on the OS versions	\$0	\$0	\$0	0	0.5	0
-----------	---------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
15	PostDoc	50%	40 hrs	0 days	10/20/03	10/31/03	\$0	\$0	\$0	\$0

Notes  
WBS description:

The decision on the version of the operating system is important since it involves a number of tests. The operation system should be as recent as possible but it has to be well established since errors can be fatal. Drivers are dependent on the version of the operating system and upgrades usually involve extra work.

M/S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.4.3.2	write Control Software	\$0	\$0	\$0	0	0.5	0
-----------	------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	2,920 hrs	0 days	11/4/03	4/20/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	584 hrs	0 days	11/4/03	4/20/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Write the control software that talks to the Single board computers in VME create and the converter node.  
M/S BOE: N/A

Labor BOE:  
Based upon experience with the D0 Run 2a system.

1.3.4.3.3	Write Monitoring Software	\$0	\$0	\$0	0	0.5	0
-----------	---------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	2,920 hrs	0 days	11/4/03	4/20/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	584 hrs	0 days	11/4/03	4/20/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Since the ATM network switches are not used in general for the application described here modifications to the drivers are almost certainly necessary. In particular the driver on the VxWorks



WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.4.4.1.1	L3 Submit PO and implementation plan	\$0	\$0	\$0	0	0	3			
<u>Notes</u>										
WBS Description:										
The submission of the purchase order and the implementation plan is a milestone.										
1.3.4.4.1.2	purchase formalities for switch	\$40,000	\$40,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	40,000	40,000	0 days	10/2/03	10/24/03	\$40,000	\$40,000	\$40,000	\$0
<u>Notes</u>										
WBS Description:										
Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS. For Cisco 6509 switch. M/S BOE:										
FNAL PO 553957 - cost \$36,181.14										
Labor BOE: N/A										
1.3.4.4.1.3	Purchase formalities for single board computers	\$5,200	\$5,200	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	5,200	5,200	0 days	10/2/03	10/24/03	\$5,200	\$5,200	\$5,200	\$0
<u>Notes</u>										
WBS Description:										
Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS. For 2 VMIC single board computes for VME crates. VMIVME-7805-110 M/S BOE:										
Quote to FNAL 21-Aug-03 Quote # C03-5819 price \$2600 per SBC - 2 required - \$5200										
Labor BOE: N/A										
1.3.4.4.1.4	Arrival of the prototype Event Builder hardware	\$0	\$0	\$0	0	0	2			
<u>Notes</u>										
WBS Description:										
The arrival of the hardware is a milestone which marks the beginning of the test system installation.										
1.3.4.4.1.5	EVB Construct prototype schedule contingency	\$0	\$0	\$0	0	0	0			

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"EVB Construct prototype schedule contingency" continued							
1.3.4.4.1.6	Purchase formalities for Cisco 3750 switch	\$9,000	\$9,000	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	9,000	9,000	0 days	1/16/04	3/12/04	\$9,000	\$9,000	\$9,000	\$0

Notes

WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.  
For 1 Cisco Catalyst 3750 Switch and SFP GBIC daughter/transceiver cards

M/S BOE:

from e-mail message from Bruce Knuteson 27-Nov-03:

=====  
Cisco Catalyst 3750 switch for test system

Cisco part number should be : WS-C3750G-24TS-S  
The switch is a 24-port 10/100/1000 copper ports, and 4 SFP Gigabit ports.  
List Price is \$7000

You will need to order the SFP GBIC daughter/transceiver cards Cisco part number: GLC-SX-MM, GE SFP, LC connector SX transceiver List Price is \$500Each

Labor BOE: N/A

1.3.4.4.2	install test stand	\$0	\$0	\$0	0	0.5	0
-----------	--------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	512 hrs	0 days	10/27/03	2/2/04	\$0	\$0	\$0	\$0
15	PostDoc	20%	102.4 hrs	0 days	10/27/03	2/2/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

The installation of the goes quick since the environment is prepared.

M/S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.4.4.3	evaluate test stand	\$0	\$0	\$0	0	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	512 hrs	0 days	2/3/04	4/30/04	\$0	\$0	\$0	\$0
15	PostDoc	20%	102.4 hrs	0 days	2/3/04	4/30/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

The evaluation of the test stand is meant to establish the technical functionality of the hardware. Potential problems might require change of equipment.

M/S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.4.4.4	L3 establish functionality of hardware	\$0	\$0	\$0	0	0	3
-----------	--	-----	-----	-----	---	---	---

Notes  
WBS Description:

Establishing the hardware functionality of the test system is a milestone and marks the point when the complete system should be purchased.

1.3.4.4.6	Engineering for Prototype system	\$38,016	\$0	\$38,016	0	0	0
-----------	----------------------------------	----------	-----	----------	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	24%	691.2 hrs	0 days	10/2/03	3/11/05	\$38,016	\$38,927	\$38,016	\$0
38	Rechenmacher	24%	128.63 hrs	58.6 wks	12/2/04	3/11/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

The engineering effort by Ron Rechenmacher of FNAL on Prototype Event Builder system

M&S BOE: N/A

Labor BOE:  
Estimation based on similar work done with D0 collaboration on their existing system

1.3.4.4.7	Network Stetup for Prototype system	\$7,520	\$0	\$7,520	0	0	0
-----------	-------------------------------------	---------	-----	---------	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	100%	160 hrs	0 days	2/3/04	3/1/04	\$7,520	\$7,520	\$7,520	\$0

Notes  
WBS Description:

The effort by FNAL Computing Division Network group on setting up the network switch for the Prototype Event Builder system

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Network Stetup for Prototype system" continued							
	<u>Notes</u>						
	M&S BOE: N/A						
	Labor BOE:						
	Estimation based on similar work done through out the lab						
1.3.4.4.8	Engineering for TDC readout	\$0	\$0	\$0	0	0	0
<b>1.3.4.5</b>	<b>construct full size system</b>	<b>\$120,000</b>	<b>\$120,000</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<u>Notes</u>						
	WBS Description:						
	This summary element covers the construction of the full size Event-Builder system. It includes a readiness review, the purchase, installation and evaluation of the hardware and finally the completion of the system.						
	M&S BOE:						
	The cost is based on a quote by a possible vendor from December 2001.						
1.3.4.5.1	Production Readiness Review - Event Builder	\$0	\$0	\$0	0	0	0
	<u>Notes</u>						
	WBS Description:						
	Production readiness review for the Event Builder. Successful outcome from the review means that we will proceed to the production phase of the project.						
	M&S BOE: N/A						
	Labor BOE: N/A						
	Schedule BOE: lag of 100 days due to anticipated funding for FY2004						
1.3.4.5.3	Event Builder Production Readiness Review	\$0	\$0	\$0	0	0	2
	<u>Notes</u>						
	WBS Description:						
	After the system has been proven to work as a prototype a readiness review formally approves the purchase of the full size system.						
<b>1.3.4.5.4</b>	<b>purchase remaining hardware</b>	<b>\$120,000</b>	<b>\$120,000</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<u>Notes</u>						
	WBS Description:						
	This summery task covers the purchase of the remaining hardware to construct the full size system. It includes the submission of the purchase order and implementation plan, purchase formality and ends with the arrival of the hardware.						

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.4.5.4.1	L3 submit PO and implementation plan	\$0	\$0	\$0	0	0	3

Notes

WBS Description:

The submission of the purchase order and the implementation plan is a milestone.

1.3.4.5.4.2	purchase formalities	\$80,000	\$80,000	\$0	0.3	0	0
-------------	----------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	80,000	80,000	0 days	6/23/04	8/30/04	\$80,000	\$80,000	\$80,000	\$0

Notes

WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.

These include the purchase of 24 single board computers and 2 48 port Cisco WS-X6748-GE-TX Gigabit Ethernet over copper modules.

M/S BOE:

Vendor quote August 21,2003 24 Single board computers - \$2457.90/each = \$58,989.60

Cisco WS-X6748-GE-TX module price comes from PO 553957 - \$10,000/each = \$20,000

Labor BOE: N/A

1.3.4.5.4.4	Arrival of the Event Builder hardware	\$0	\$0	\$0	0	0	2
-------------	---------------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the production system installation.

1.3.4.5.4.6	Contingency on arrival of event builder hardware	\$0	\$0	\$0	0	0	0
-------------	--	-----	-----	-----	---	---	---

1.3.4.5.4.7	Purchase additional VRB Crate hardware	\$40,000	\$40,000	\$0	0.3	0	0
-------------	--	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	40,000	40,000	0 wks	2/1/05	7/20/05	\$40,000	\$0	\$10,000	\$30,000

1.3.4.5.5	assemble new hardware in B0 third floor	\$0	\$0	\$0	0	0.5	0
-----------	---	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	160 hrs	0 days	11/29/04	12/28/04	\$0	\$0	\$0	\$0
15	PostDoc	20%	32 hrs	0 days	11/29/04	12/28/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

The assembly of the new hardware should go smoothly since the room is well prepared.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"assemble new hardware in B0 third floor" continued

Notes

M/S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.4.5.6	evaluate the Full System	\$0	\$0	\$0	0	0.5	0
-----------	--------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	320 hrs	0 days	12/29/04	2/25/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	148.8 hrs	0 days	12/29/04	5/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

The evaluation of the new hardware might reveal problems in some of the components and we leave some time in case hardware needs to be exchanged by the vendor. The new software is being tested as well.

M/S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.4.5.7	L3 establish functionality of hardware	\$0	\$0	\$0	0	0	3
-----------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

Establishing the hardware functionality of the test system is a milestone and marks the point when the complete system should be purchased.

1.3.4.5.9	Engineering support for full sized system	\$0	\$0	\$0	0	0	0
-----------	---	-----	-----	-----	---	---	---

1.3.4.6	Switch Data taking to new Event Builder	\$0	\$0	\$0	0.3	0.5	0
---------	---	-----	-----	-----	-----	-----	---

Notes

WBS Description:

Hardware and software commissioning involves data taking since only then the last problems can be found and corrected. Experience from Run IIa show that 2 month is a reasonable time to fix the most important problems.

M/S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.4.7	L3 Finish Event Builder Upgrade	\$0	\$0	\$0	0	0	3
1.3.4.8	Finish Event-Builder Upgrade	\$0	\$0	\$0	0	0	2

Notes

WBS Description:

This milestone marks the end of the Event-Builder upgrade. This means that the hardware is in place and has been proven to technically work, the software development has been finished and its functionality has been proven with real data.

1.3.4.10	Procure support hardware and software	\$10,000	\$10,000	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	10,000	10,000	0 days	10/2/03	3/11/05	\$10,000	\$10,000	\$10,000	\$0

Notes

These funds are to cover miscellaneous expenses.

1.3.4.11	Engineering support for testing	\$12,320	\$0	\$12,320	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
4	ElecEngF	20%	224 hrs	0 wks	3/14/05	9/28/05	\$12,320	\$0	\$1,320	\$11,000
38	Rechenmacher	20%	228.8 hrs	0 wks	3/14/05	9/28/05	\$0	\$0	\$0	\$0

<b>1.3.5</b>	<b>Computer for Level3 PC Farm / DAQ</b>	<b>\$874,114</b>	<b>\$874,114</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
--------------	--	------------------	------------------	------------	----------	----------	----------

Notes

WBS Description:

This summary task covers the computer purchases for the general DAQ system and the Level-3 PC Farm. The purchases are staged since they are replacing PCs which become obsolete. Prices are based on a recent purchase of similar hardware.

1.3.5.1	Start Computers for Level3 PC Farm/DAQ	\$0	\$0	\$0	0	0	3
---------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

This milestone marks the beginning of the DAQ and Level3 computer purchases.

<b>1.3.5.3</b>	<b>replace 15 DAQ PCs (2004)</b>	<b>\$32,769</b>	<b>\$32,769</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
----------------	----------------------------------	-----------------	-----------------	------------	----------	----------	----------

Notes

WBS Description:

Summary task describing the purchase of 15 DAQ computers in FY004.

1.3.5.3.1	submit PO and implementation plan	\$0	\$0	\$0	0	0	3
-----------	-----------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

The submission of the purchase order and the implementation plan is a milestone.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.5.3.2	purchase formalities	\$32,769	\$32,769	\$0	0.3	0	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	32,768.9	32,768.9	0 days	10/14/04	3/31/05	\$32,769	\$37,500	\$32,769	\$0

Notes

WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.

M&S BOE:

M&S cost increased due to \$15,000 transfer from WBS 1.3.5.2.2

Recent PO for similar purchase in run 2a.

Labor BOE: N/A

Schedule BOE: lag of 230 days due to anticipated funding for FY2004

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.5.3.3	install and test one prototype machine	\$0	\$0	\$0	0	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	80 hrs	0 days	12/13/04	12/28/04	\$0	\$0	\$0	\$0
15	PostDoc	20%	16 hrs	0 days	12/13/04	12/28/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

To insure that the machines perform to the specifications and to download the appropriate software they are installed and tested at Fermilab. The prototype is sent back to the vendor for cloning.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.3.4	L3MS: arrival of 15 DAQ PCs from the vendor	\$0	\$0	\$0	0	0	3

Notes

WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the test system installation.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.5.3.5	burn in phase	\$0	\$0	\$0	0	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	50%	36 hrs	0 days	3/21/05	3/31/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"burn in phase" continued

Notes  
WBS Description:

In the burn in phase the PCs are running under load to find potential problems. The vendor is responsible to replace failing hardware in due time.

M&S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.5.3.6	installation into the DAQ system	\$0	\$0	\$0	0	0.5	0
-----------	----------------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	120 hrs	0 days	4/1/05	4/21/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	24 hrs	0 days	4/1/05	4/21/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

The installation of the nodes into their final location should be rather smooth since the environment will be well prepared.

M&S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.5.3.7	Arrival of 15 PCs from the vendor	\$0	\$0	\$0	0	0	2
-----------	-----------------------------------	-----	-----	-----	---	---	---

Notes  
WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the test system installation.

1.3.5.3.8	Replace 15 DAQ PCs schedule contingency	\$0	\$0	\$0	0	0	0
-----------	---	-----	-----	-----	---	---	---

<b>1.3.5.4</b>	<b>replace 20 DAQ PCs (2005)</b>	<b>\$91,781</b>	<b>\$91,781</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
----------------	----------------------------------	-----------------	-----------------	------------	----------	----------	----------

Notes  
WBS Description:

Summary task describing the purchase of 20 DAQ computers in FY2005.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.4.1	submit PO and implementation plan	\$0	\$0	\$0	0	0	3

Notes  
WBS Description:

The submission of the purchase order and the implementation plan is a milestone.

1.3.5.4.2	purchase formalities	\$91,781	\$91,781	\$0	0.3	0	0
-----------	----------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	91,781	91,781	0 days	5/6/05	8/1/05	\$91,781	\$30,000	\$0	\$91,781

Notes  
WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.

M&S BOE:

Based on recent PO from similar run 2a purchase

**Net App file servers for online DAQ. Requisition - 178943 - 7-Apr-05  
cost of quote - \$91,781**

**Note original baseline cost - \$30,000**

Labor BOE: N/A

1.3.5.4.3	install and test one prototype machine	\$0	\$0	\$0	0	0.5	0
-----------	--	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	80 hrs	0 days	8/2/05	8/15/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	16 hrs	0 days	8/2/05	8/15/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

To insure that the machines perform to the specifications and to download the appropriate software they are installed and tested at Fermilab. The prototype is sent back to the vendor for cloning.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.4.4	arrival of 20 DAQ PCs from the vendor	\$0	\$0	\$0	0	0	3

Notes  
WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the test system installation.

1.3.5.4.5	burn in phase	\$0	\$0	\$0	0	0.5	0
-----------	---------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	50%	40 hrs	0 days	8/16/05	8/29/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

In the burn in phase the PCs are running under load to find potential problems. The vendor is responsible to replace failing hardware in due time.

M&S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.5.4.6	installation into the DAQ system	\$0	\$0	\$0	0	0.5	0
-----------	----------------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	40 hrs	0 days	8/30/05	9/6/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	8 hrs	0 days	8/30/05	9/6/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

The installation of the nodes into their final location should be rather smooth since the environment will be well prepared.

M&S BOE: N/A

Labor BOE:  
Based upon experience with the Run 2a system.

1.3.5.4.8	Replace 20 DAQ PCs schedule contingency	\$0	\$0	\$0	0	0	0
-----------	---	-----	-----	-----	---	---	---

<b>1.3.5.5</b>	<b>replace 70 Level 3 PCs (2004)</b>	<b>\$166,576</b>	<b>\$166,576</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
----------------	--------------------------------------	------------------	------------------	------------	----------	----------	----------

Notes  
WBS Description:

Summary task describing the purchase of 70 level 3 computers in FY2004.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.5.1	submit PO and implementation plan	\$0	\$0	\$0	0	0	3

Notes

WBS Description:

The submission of the purchase order and the implementation plan is a milestone.

1.3.5.5.2	purchase formalities	\$105,000	\$105,000	\$0	0.3	0	0
-----------	----------------------	-----------	-----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	105,000	105,000	0 days	8/25/04	9/22/04	\$105,000	\$105,000	\$105,000	\$0

Notes

WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.

M&S BOE:

Recent PO for similar purchase in run 2a.

Labor BOE: N/A

Schedule BOE: lag of 230 days due to anticipated funding for FY2004

1.3.5.5.3	install and test one prototype machine	\$0	\$0	\$0	0	0.5	0
-----------	--	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	80 hrs	0 days	9/23/04	10/6/04	\$0	\$0	\$0	\$0
15	PostDoc	20%	16 hrs	0 days	9/23/04	10/6/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

To insure that the machines perform to the specifications and to download the appropriate software they are installed and tested at Fermilab. The prototype is sent back to the vendor for cloning.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.5.5.5	Arrival of 70 Level3 and 15 DAQ PCs from the vendor	\$0	\$0	\$0	0	0	2
-----------	---	-----	-----	-----	---	---	---

Notes

WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the installation of 70 Level 3 worker node PC's and 15 DAQ PC's.

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.5.6	burn in phase					\$0	\$0	\$0	0	0.5	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
8	StudentU	50%	100 hrs	0 days	11/4/04	12/10/04	\$0	\$0	\$0	\$0	

Notes

WBS Description:

In the burn in phase the PCs are running under load to find potential problems. The vendor is responsible to replace failing hardware in due time.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.5.7	installation into the DAQ system					\$0	\$0	\$0	0	0.5	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
8	StudentU	100%	40 hrs	0 days	12/13/04	12/17/04	\$0	\$0	\$0	\$0	
15	PostDoc	20%	8 hrs	0 days	12/13/04	12/17/04	\$0	\$0	\$0	\$0	

Notes

WBS Description:

The installation of the nodes into their final location should be rather smooth since the environment will be well prepared.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.5.8	Contingency cost task for L3 cost overrun					\$61,576	\$61,576	\$0	0	0	0
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost	
10	MANDS	61,576	61,576	0 wks	5/2/05	5/6/05	\$61,576	\$0	\$0	\$61,576	

Notes

This task is task to account for the cost overrun on the 2004 purchase of L3 farm nodes

original BCWS - \$105,000 - cost from PO 558929 \$166,576

So M&S cost - \$61,576

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.5.6	replace 140 Level 3 PCs (2005)	\$499,704	\$499,704	\$0	0	0	0

Notes  
WBS Description:

Summary task describing the purchase of 140 level 3 computers in FY2005.

1.3.5.6.1	submit PO and implementation plan	\$0	\$0	\$0	0	0	3
-----------	-----------------------------------	-----	-----	-----	---	---	---

Notes  
WBS Description:

The submission of the purchase order and the implementation plan is a milestone.

1.3.5.6.2	purchase formalities	\$499,704	\$499,704	\$0	0.3	0	0
-----------	----------------------	-----------	-----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	499,704	499,704	0 days	5/6/05	8/15/05	\$499,704	\$210,000	\$0	\$499,704

Notes  
WBS Description:

Purchase formalities take a rather long time at Fermilab, therefore they are included in the WBS.

M&S BOE:

Based on recent PO from similar run 2a purchase

**revised 16-Apr-05 DPB - purchase 6 racks (32 nodes/rack) at 83,284 / rack based on recent run 2b L3 purchase - PO 558929**

**Total - \$499,704**

**(Increased from \$210,000)**

Labor BOE: N/A

1.3.5.6.3	install and test one prototype machine	\$0	\$0	\$0	0	0.5	0
-----------	--	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	80 hrs	0 days	8/16/05	8/29/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	16 hrs	0 days	8/16/05	8/29/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

To insure that the machines perform to the specifications and to download the appropriate software they are installed and tested at Fermilab. The prototype is sent back to the vendor for cloning.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"install and test one prototype machine" continued

Notes

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.5.6.5	Arrival of 192 L3 farm PCs from the vendor	\$0	\$0	\$0	0	0	2
-----------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

The arrival of the hardware is a milestone which marks the beginning of the installation of 140 Level 3 PCs and 20 DAQ PC's.

**Changed 16-Apr-05 to mean arrive of 192 L3 Farm PC's (in 6 racks) from Vendor**

1.3.5.6.6	burn in phase	\$0	\$0	\$0	0	0.5	0
-----------	---------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	50%	40 hrs	0 days	8/30/05	9/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

In the burn in phase the PCs are running under load to find potential problems. The vendor is responsible to replace failing hardware in due time.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.5.6.7	installation into the DAQ system	\$0	\$0	\$0	0	0.5	0
-----------	----------------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	40 hrs	0 days	9/14/05	9/20/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	8 hrs	0 days	9/14/05	9/20/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

The installation of the nodes into their final location should be rather smooth since the environment will be well prepared.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"installation into the DAQ system" continued

Notes

1.3.5.8	Finish Purchase of Computers for Level3/DAQ system	\$0	\$0	\$0	0	0	2
---------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

This milestone marks the end of the PC purchases for the DAQ and the Level3 PC Farm.

<b>1.3.5.9</b>	<b>Purchase Converter nodes</b>	<b>\$83,284</b>	<b>\$83,284</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
----------------	---------------------------------	-----------------	-----------------	------------	----------	----------	----------

1.3.5.9.1	purchase 28 Level 3 converter nodes	\$83,284	\$83,284	\$0	0.3	0	0
-----------	-------------------------------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	83,284	83,284	0 wks	5/6/05	8/15/05	\$83,284	\$0	\$0	\$83,284

Notes

Purchase 1 rack of L3 converter nodes 28 nodes (4 GB memory) + rack.

To estimate the price I am using the 1 rack cost from the latest L3 purchase  
\$83,284 / rack PO 558929

1.3.5.9.2	burn in phase	\$0	\$0	\$0	0	0.5	0
-----------	---------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	50%	80 hrs	0 days	8/16/05	9/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

In the burn in phase the PCs are running under load to find potential problems. The vendor is responsible to replace failing hardware in due time.

M&S BOE: N/A

Labor BOE:

Based upon experience with the Run 2a system.

1.3.5.9.3	installation into the DAQ system	\$0	\$0	\$0	0	0.5	0
-----------	----------------------------------	-----	-----	-----	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	100%	40 hrs	0 days	9/14/05	9/20/05	\$0	\$0	\$0	\$0
15	PostDoc	20%	8 hrs	0 days	9/14/05	9/20/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

The installation of the nodes into their final location should be rather smooth since the environment will be well prepared.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"installation into the DAQ system" continued										
<u>Notes</u>										
M&S BOE: N/A										
Labor BOE: Based upon experience with the Run 2a system.										
<b>1.3.6</b>	<b>SVT upgrade</b>	<b>\$301,308</b>	<b>\$219,908</b>	<b>\$81,400</b>	<b>0</b>	<b>0</b>	<b>0</b>			
<u>Notes</u>										
WBS Description:										
CDF Silicon Vertex Tracker Run 2b upgrade. Upgrade necessary due to differences between SVX IIa and SVX IIb detector geometry. System operation identical to the Run 2a SVT.										
<b>1.3.6.1</b>	<b>Design and Simulation</b>	<b>\$81,400</b>	<b>\$0</b>	<b>\$81,400</b>	<b>0</b>	<b>0</b>	<b>0</b>			
<b>1.3.6.1.1</b>	<b>AMS and Road Warrior</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.6.1.1.1	Design Phase	\$0	\$0	\$0	0	0	0			
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.1.2	Board simulation	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	10%	136 hrs	0 days	8/30/04	5/4/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.1.3	Firmware	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	50%	960 hrs	0 days	8/9/04	7/22/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.1.4	L3 AMS Firmware Complete for Board Test	\$0	\$0	\$0	0	0	3			
<u>Notes</u>										
7 Jan 05 - This L3 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.1.1.5	AMS Firmware Complete for Board Test	\$0	\$0	\$0	0	0	2			
<u>Notes</u>										
7 Jan 05 - This L2 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										
1.3.6.1.1.6	L3 Begin AMS Design Work	\$0	\$0	\$0	0	0	3			
1.3.6.1.1.7	Begin AMS Design Work	\$0	\$0	\$0	0	0	2			
<b>1.3.6.1.2</b>	<b>Hit Buffer</b>	<b>\$81,400</b>	<b>\$0</b>	<b>\$81,400</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.6.1.2.1	Design Phase	\$0	\$0	\$0	0	0	0			
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.2.2	Board simulation	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	10%	152 hrs	0 days	9/1/04	6/6/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.2.3	Firmware	\$81,400	\$0	\$81,400	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
4	ElecEngF	100%	1,480 hrs	0 days	1/7/05	9/28/05	\$81,400	\$52,800	\$16,280	\$65,120
7	PostDocU	10%	148 hrs	0 days	1/7/05	9/28/05	\$0	\$0	\$0	\$0
20	Chappa	100%	1,480 hrs	0 wks	1/7/05	9/28/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.2.4	L3 Hit Buffer Firmware Complete for Board Test	\$0	\$0	\$0	0	0	3			
<u>Notes</u>										
7 Jan 05 - This L3 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										
1.3.6.1.2.5	Hit Buffer Firmware Complete for Board Test	\$0	\$0	\$0	0	0	2			
<u>Notes</u>										
7 Jan 05 - This L2 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										
<b>1.3.6.1.3</b>	<b>Track Fitter</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.6.1.3.1	Design Phase	\$0	\$0	\$0	0	0	0			
<u>Notes</u>										
Duration estimate from A. Cerri's review talk (29 June)										

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.6.1.3.2	Board simulation					\$0	\$0	\$0	0	0	0
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
	7	PostDocU	10%	144 hrs	0 days	8/30/04	5/18/05	\$0	\$0	\$0	\$0
	<u>Notes</u>										
	Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.3.3	Firmware					\$0	\$0	\$0	0	0	0
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
	7	PostDocU	25%	440 hrs	0 days	8/9/04	6/23/05	\$0	\$0	\$0	\$0
	8	StudentU	50%	880 hrs	0 days	8/9/04	6/23/05	\$0	\$0	\$0	\$0
	<u>Notes</u>										
	Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.3.4	L3 Track Fitter Firmware Complete for Board Test					\$0	\$0	\$0	0	0	3
	<u>Notes</u>										
	7 Jan 05 - This L3 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										
1.3.6.1.3.5	Track Fitter Firmware Complete for Board Test					\$0	\$0	\$0	0	0	2
	<u>Notes</u>										
	7 Jan 05 - This L2 milestone is defined as complete when....there is a complete firmware package that compiles and is ready to test with the board.										
1.3.6.1.3.6	L3 Begin Track Fitter Design					\$0	\$0	\$0	0	0	3
1.3.6.1.3.7	Begin Track Fitter Design					\$0	\$0	\$0	0	0	2
<b>1.3.6.1.4</b>	<b>Associative Memory ++</b>					<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.6.1.4.1	Design Phase					\$0	\$0	\$0	0	0	0
	<u>Notes</u>										
	Duration estimate from A. Cerri's review talk (29 June)										
1.3.6.1.4.2	Board simulation					\$0	\$0	\$0	0	0	0
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
	7	PostDocU	10%	132 hrs	0 days	9/30/04	5/27/05	\$0	\$0	\$0	\$0
	<u>Notes</u>										
	Duration estimate from A. Cerri's review talk (29 June)										

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.1.4.3	Firmware	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	100%	640 hrs	0 days	12/6/04	4/1/05	\$0	\$0	\$0	\$0

Notes

Duration estimate from A. Cerri's review talk (29 June)

<b>1.3.6.2</b>	<b>Hardware Construction</b>	<b>\$219,908</b>	<b>\$219,908</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>1.3.6.2.1</b>	<b>AMS and Road Warrior</b>	<b>\$44,360</b>	<b>\$44,360</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>1.3.6.2.1.1</b>	<b>Mezzanine Cards (RAM 1)</b>	<b>\$44,360</b>	<b>\$44,360</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>

Notes

RAM 1 is 4 M x 48 bit memory

RAM 2 is 512K x 24 bit memory

Hit buffer uses 1 RAM 1 + 1 RAM 2 cards

AMS uses 1 RAM 1 + 1 RAM 2 cards

Track Fitter uses 2 RAM 1 + 2 RAM 2 cards

This means we need 48 of each plus 12 spares.

1.3.6.2.1.1.1	Design	\$17,600	\$17,600	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
13	MANDSPASSL	17,600	17,600	23 days	10/5/04	11/10/04	\$17,600	\$17,600	\$17,600	\$0
18	ENG UNIV	100%	400 hrs	0 days	9/1/04	11/10/04	\$0	\$0	\$0	\$0
36	Tang	100%	400 hrs	0 days	9/1/04	11/10/04	\$0	\$0	\$0	\$0

Notes

Based on 100% of Tang's time for 6 weeks. In-Kind contribution from UC.

1.3.6.2.1.1.2	Production	\$25,000	\$25,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
11	MANDSPASS	25,000	25,000	0 days	11/11/04	4/29/05	\$25,000	\$2,800	\$20,237	\$4,763

Notes

M&S estimate: From Mel Shochet's review talk (29 June) - 14 boards \* \$200 each

Revised M&S estimate is now \$390/board X 64 boards = \$25,000 - SVT Review 5 Jan 05

Schedule estimate:

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Production" continued

Notes

Fabrication - Feb 7 to Feb 28  
Assembly - Mar 21 to April 8  
Checkout - April 11 to May 2

1.3.6.2.1.1.3	Testing	\$1,760	\$1,760	\$0	0	0	0
---------------	---------	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	1,760	1,760	0 days	12/13/04	1/31/05	\$1,760	\$1,760	\$1,760	\$0
18	ENG UNIV	20%	36.8 hrs	0 days	12/13/04	1/31/05	\$0	\$0	\$0	\$0
36	Tang	20%	36.8 hrs	0 days	12/13/04	1/31/05	\$0	\$0	\$0	\$0

Notes

Original estimate - Based on 10% of Tang's time for 12 weeks. In-Kind contribution from UC.

This task has been redefined as the testing of the preproduction boards (7 Jan 05).

1.3.6.2.1.1.4	L3 Begin AMS Mezzanine Card Production	\$0	\$0	\$0	0	0	3
---------------	--	-----	-----	-----	---	---	---

1.3.6.2.1.1.5	Begin AMS Mezzanine Card Production	\$0	\$0	\$0	0	0	2
---------------	-------------------------------------	-----	-----	-----	---	---	---

<b>1.3.6.2.2</b>	<b>Hit Buffer</b>	<b>\$111,624</b>	<b>\$111,624</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
------------------	-------------------	------------------	------------------	------------	----------	----------	----------

<b>1.3.6.2.2.1</b>	<b>Mezzanine Cards (RAM 2)</b>	<b>\$42,600</b>	<b>\$42,600</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
--------------------	--------------------------------	-----------------	-----------------	------------	----------	----------	----------

Notes

RAM 1 is 4 M x 48 bit memory

RAM 2 is 512K x 24 bit memory

Hit buffer uses 1 RAM 1 + 1 RAM 2 cards

AMS uses 1 RAM 1 + 1 RAM 2 cards

Track Fitter uses 2 RAM 1 + 2 RAM 2 cards

This means we need 48 of each plus 12 spares.

1.3.6.2.2.1.1	Design	\$15,840	\$15,840	\$0	0	0	0
---------------	--------	----------	----------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	15,840	15,840	0 days	1/7/05	2/28/05	\$15,840	\$17,600	\$15,840	\$0
18	ENG UNIV	100%	288 hrs	0 days	1/7/05	2/28/05	\$0	\$0	\$0	\$0
36	Tang	100%	288 hrs	0 days	1/7/05	2/28/05	\$0	\$0	\$0	\$0

Notes

Based on 100% of Tang's time for 6 weeks. In-Kind contribution from UC.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.2.2.1.2	Production	\$25,000	\$25,000	\$0	0.3	0	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	25,000	25,000	0 days	3/1/05	5/16/05	\$25,000	\$4,200	\$10,909	\$14,091

Notes

M&S estimate: From Mel Shochet's review talk (29 June) - 14 boards \* \$100 each +  
M&S estimate: From Mel Shochet's review talk (29 June) - 14 boards \* \$200 each

Revised M&S estimate is now \$390/board X 64 boards = \$25,000 - SVT Review 5 Jan 05

Schedule estimate - parts already in hand as of Jan 12, 2005. Board fabrication with a 3 week delivery. First assembled board in 2 weeks and first boards testing completed in 1 week.

Remaining board assembly has a 2 week duration.

Checkout of boards completed 3 weeks later.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.2.2.1.3	Testing	\$1,760	\$1,760	\$0	0.3	0	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	1,760	1,760	0 days	4/5/05	5/16/05	\$1,760	\$1,760	\$0	\$1,760
18	ENG UNIV	20%	48 hrs	0 days	4/5/05	5/16/05	\$0	\$0	\$0	\$0
36	Tang	20%	48 hrs	0 days	4/5/05	5/16/05	\$0	\$0	\$0	\$0

Notes

Original estimate - Based on 10% of Tang's time for 12 weeks. In-Kind contribution from UC.

This task has been redefined as the testing of the preproduction boards (7 Jan 05).

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.2.2.2	Transition Cards	\$5,100	\$5,100	\$0	0	0	0			
1.3.6.2.2.2.1	Design	\$220	\$220	\$0	0	0	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	220	220	0 days	1/14/05	1/14/05	\$220	\$220	\$220	\$0
18	ENG UNIV	50%	4 hrs	0 days	1/14/05	1/14/05	\$0	\$0	\$0	\$0
36	Tang	50%	4 hrs	0 days	1/14/05	1/14/05	\$0	\$0	\$0	\$0

Notes

Based on 50% of Tang's time for 1 week. In-Kind contribution from UC.

Duration shortened to 1 day since there is no new design required. SVT review on 5 Jan 05.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.6.2.2.2.2	Production	\$4,000	\$4,000	\$0	0	0	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	500	500	0 wks	1/18/05	2/14/05	\$500	\$0	\$500	\$0
11	MANDSPASS	3,500	3,500	0 days	1/18/05	2/14/05	\$3,500	\$3,500	\$3,500	\$0

Notes

M&S estimate: From Mel Shochet's review talk (29 June) - 14 boards \* \$250 each

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Production" continued

Notes

Original estimate did not include front panels. Front panels cost \$30 each and we need 16 of them for about \$500.

1.3.6.2.2.3	Testing	\$880	\$880	\$0	0.3	0	0
-------------	---------	-------	-------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	880	880	0 days	3/15/05	4/11/05	\$880	\$880	\$88	\$792
18	ENG UNIV	10%	16 hrs	0 days	3/15/05	4/11/05	\$0	\$0	\$0	\$0
36	Tang	10%	16 hrs	0 days	3/15/05	4/11/05	\$0	\$0	\$0	\$0

Notes

Based on 10% of Tang's time for 1 month. In-Kind contribution from UC.

1.3.6.2.2.3	Pulsar Boards	\$63,924	\$63,924	\$0	0.3	0	0
-------------	---------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	63,924	63,924	0 days	11/4/04	5/20/05	\$63,924	\$57,400	\$47,351	\$16,573

Notes

M&S BOE:

We need 12 boards (plus 2 spares) for a total of 14 boards at \$4,100 each in FY04 dollars. See item 1.3.11.8.5.

(7 Jan 05) Note: Pulsar board price increased to \$4566 each X 14 = \$63,924 in FY05 dollars.

Revised Pulsar costs based on actual quotes (21 Nov 04....e-mail from Mel Shochet):

1. From Arrow for the Altera Parts:

34 x 3 + 6 spares = 108 pieces EP20K400BC652-1XV.....108 x \$930 = \$100,440

34 x 1 + 2 spares = 36 pieces EPM7128SQC160-7.....36 x \$37 = \$1,332

34 x 9 + 14 spares = 320 pieces EPC2LC20 .....320 x \$22 = \$7,040

Note that prices for parts are based on the last Pulsar order and need to be requested.

2. From Altron, as per Quote # 40403-1.....\$46,417.

1.3.6.2.2.4	Test Hit Buffer System	\$0	\$0	\$0	0	0	0
-------------	------------------------	-----	-----	-----	---	---	---

1.3.6.2.2.4.1	Test Hit Buffer and Mezz Cards 1 & 2	\$0	\$0	\$0	0	0	0
---------------	--------------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	100%	240 hrs	0 days	5/16/05	6/27/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Test Hit Buffer and Mezz Cards 1 & 2" continued

1.3.6.2.2.4.2	Test Hit Buffer in Vertical Slice	\$0	\$0	\$0	0	0	0
---------------	-----------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	100%	240 hrs	0 days	6/28/05	8/9/05	\$0	\$0	\$0	\$0

1.3.6.2.3	Track Fitter	\$63,924	\$63,924	\$0	0	0	0
-----------	--------------	----------	----------	-----	---	---	---

1.3.6.2.3.1	Mezzanine Cards (RAM 2)	\$0	\$0	\$0	0	0	0
-------------	-------------------------	-----	-----	-----	---	---	---

Notes

RAM 1 is 4 M x 48 bit memory

RAM 2 is 512K x 24 bit memory

Hit buffer uses 1 RAM 1 + 1 RAM 2 cards

AMS uses 1 RAM 1 + 1 RAM 2 cards

Track Fitter uses 2 RAM 1 + 2 RAM 2 cards

This means we need 48 of each plus 12 spares.

**All resources and schedule have been moved to 1.3.6.2.2.1**

1.3.6.2.3.1.1	Design	\$0	\$0	\$0	0	0	0
---------------	--------	-----	-----	-----	---	---	---

Notes

Same as 1.3.6.2.2.1.1

1.3.6.2.3.1.2	Production	\$0	\$0	\$0	0	0	0
---------------	------------	-----	-----	-----	---	---	---

Notes

M&S estimate: From Mel Shochet's review talk (29 June) - 28 boards \* \$750 each

Same as 1.3.6.2.2.1.2

1.3.6.2.3.1.3	Testing	\$0	\$0	\$0	0	0	0
---------------	---------	-----	-----	-----	---	---	---

Notes

Same as 1.3.6.2.2.1.3

1.3.6.2.3.2	Pulsar Boards	\$63,924	\$63,924	\$0	0.3	0	0
-------------	---------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	63,924	63,924	0 days	11/4/04	5/20/05	\$63,924	\$57,400	\$47,351	\$16,573

Notes

M&S BOE:

We need 12 boards (plus 2 spares) for a total of 14 boards at \$4,100 each in FY04 dollars. See item 1.3.11.8.5.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Pulsar Boards" continued

Notes

(7 Jan 05) Note: Pulsar board price increased to \$4566 each X 14 = \$63,924 in FY05 dollars.

Revised Pulsar costs based on actual quotes (21 Nov 04....e-mail from Mel Shochet):

1. From Arrow for the Altera Parts:

34 x 3 + 6 spares = 108 pieces EP20K400BC652-1XV.....108 x \$930 = \$100,440

34 x 1 + 2 spares = 36 pieces EPM7128SQC160-7.....36 x \$37 = \$1,332

34 x 9 + 14 spares = 320 pieces EPC2LC20 .....320 x \$22 = \$7,040

Note that prices for parts are based on the last Pulsar order and need to be requoted.

2. From Altron, as per Quote # 40403-1.....\$46,417.

<b>1.3.6.2.5</b>	<b>Test of AMS and Road Warrior</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.6.2.5.1	Test of AMS/RW and Mezz Card 1	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	50%	80 hrs	0 days	3/1/05	3/28/05	\$0	\$0	\$0	\$0

Notes

Physicist for this task is Franco Spinella.

1.3.6.2.5.2	Test of AMS/RW and Mezz Cards 1 & 2	\$0	\$0	\$0	0	0	0
-------------	-------------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	50%	80 hrs	0 days	4/26/05	5/23/05	\$0	\$0	\$0	\$0

1.3.6.2.5.3	Test of AMS/Road Warrior in Vertical Slice	\$0	\$0	\$0	0	0	0
-------------	--	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	50%	160 hrs	0 days	5/24/05	7/20/05	\$0	\$0	\$0	\$0

<b>1.3.6.2.6</b>	<b>Associative Memory ++</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.6.2.6.1	Test prototype Amchip, Lamb, Amboard	\$0	\$0	\$0	0	0	0
1.3.6.2.6.2	Production of Amchip, Lamb, Amboard	\$0	\$0	\$0	0	0	0
1.3.6.2.6.3	L3 Begin Ampchip Production	\$0	\$0	\$0	0	0	3
1.3.6.2.6.4	Begin Ampchip Production	\$0	\$0	\$0	0	0	2
<b>1.3.6.2.7</b>	<b>Test Track Fitter</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
<b>"Test Track Fitter" continued</b>										
1.3.6.2.7.1	Test Track Fitter w/Mezz Card 1	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
6	PhysicistU	100%	160 hrs	0 days	3/15/05	4/11/05	\$0	\$0	\$0	\$0
1.3.6.2.7.2	Test Track Fitter w/Mezz Cards 1 &2	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
6	PhysicistU	100%	160 hrs	0 days	4/19/05	5/16/05	\$0	\$0	\$0	\$0
1.3.6.2.7.3	Test Track Fitter in Vertical Slice	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
6	PhysicistU	100%	160 hrs	0 days	5/17/05	6/14/05	\$0	\$0	\$0	\$0
1.3.6.2.8	L3 AMS and Road Warrior Ready for Installation	\$0	\$0	\$0	0	0	3			
	<u>Notes</u>									
	This milestone refers to completion of all tasks required to install AMS boards.									
	Pulsar boards, Mezz Cards, Firmware, and Testing									
1.3.6.2.9	L3 Hit Buffer Ready for Installation	\$0	\$0	\$0	0	0	3			
	<u>Notes</u>									
	This milestone refers to completion of all tasks required to install Hit Buffer boards.									
	Pulsar boards, Mezz Cards, Firmware, and Testing									
1.3.6.2.10	L3 Track Fitter Ready for Installation	\$0	\$0	\$0	0	0	3			
	<u>Notes</u>									
	This milestone refers to completion of all tasks required to install Track Fitter boards.									
	Pulsar boards, Mezz Cards, Firmware, and Testing									
1.3.6.3	SVT ready for installation	\$0	\$0	\$0	0	0	2			
	<u>Notes</u>									
	WBS Description:									
	Milestone denoting the completion of the SVT.									

WBS Dictionary as of 4/25/05  
CDF RunIIb DAQ

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.6.4	L3 SVT ready for installation	\$0	\$0	\$0	0	0	3
1.3.8	Finish Run 2b Trigger DAQ project	\$0	\$0	\$0	0	0	2
	<u>Notes</u>						
	WBS Description:						
	Milestone marking the end of the CDF Run 2b Trigger/DAQ upgrade subproject.						
1.3.9	Data Acquisition and Trigger Upgrades Ready for Installation	\$0	\$0	\$0	0	0	2
	<u>Notes</u>						
	WBS Description:						
	Milestone marking the end of the CDF Run 2b Trigger/DAQ upgrade subproject. This milestone is coupled to the corresponding level 2 milestone with added schedule contingency.						
<b>1.3.10</b>	<b>Accelerator "Summer" Shutdown planning tasks</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.10.1	Accelerator Shutdown 2004	\$0	\$0	\$0	0	0	0
	<u>Notes</u>						
	WBS Description:						
	Planning task to Cover 3 month accelerator shutdown in 2004.						
1.3.10.2	Ready for Accelerator Shutdown 2005	\$0	\$0	\$0	0	0	2
	<u>Notes</u>						
	WBS Description:						
	Planning task to Cover 3 month accelerator shutdown in 2004.						
1.3.10.3	L3 MS: 2004 Shutdown Complete	\$0	\$0	\$0	0	0	3
<b>1.3.11</b>	<b>Revised XFTII Project</b>	<b>\$1,368,655</b>	<b>\$1,154,186</b>	<b>\$214,469</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<u>Notes</u>						
	WBS Description:						
	Project to Upgrade the CDF Level 1 tracking trigger system.						
1.3.11.1	L3 Start of Revised XFTII Project	\$0	\$0	\$0	0	0	3
	<u>Notes</u>						
	WBS Description:						
	Milestone - marking the start of the XFTII upgrade project.						

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2	Finder Boards	\$682,669	\$488,600	\$194,069	0	0	0

Notes  
WBS Description:

Development of axial and stereo segment Finder boards. These boards take hit information from the COT and find track segments in the COT superlayers.

1.3.11.2.1	Finder system specification	\$5,720	\$0	\$5,720	0	0	0
------------	-----------------------------	---------	-----	---------	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	20%	104 hrs	0 days	6/1/04	8/31/04	\$5,720	\$5,720	\$5,720	\$0
24	Shaw	20%	26 hrs	49.75 days	8/10/04	9/1/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Finder System Specification: This task will include design specification and draft report on the Finder board implementation.

M&S BOE: N/A

Labor BOE: 50% FNAL Engineer (T. Shaw) for 4.2 weeks

1.3.11.2.2	Finder Board FPGA Firmware development (FNAL)	\$45,760	\$0	\$45,760	0	0.5	0
------------	---	----------	-----	----------	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	40%	832 hrs	0 days	6/15/04	6/27/05	\$45,760	\$45,760	\$34,320	\$11,440
25	Holm	40%	748.8 hrs	26 days	7/22/04	6/27/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Finder Board FPGA Firmware development (FNAL). This work will include development of Finder chip firmware, VMEbus slave interface and various control algorithms.

M&S BOE: N/A

Labor BOE: Resource: 40% FNAL Engineer (S. Holm)

1.3.11.2.3	Finder Board FPGA Firmware development (OSU)	\$0	\$0	\$0	0	0	0
------------	--	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	20%	416 hrs	0 days	6/15/04	6/27/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Finder Board FPGA Firmware development (OSU). This work includes development of Finder chip firmware. Specifically the development of the portion that contains the finder masks.

M&S BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Finder Board FPGA Firmware development (OSU)" continued

Notes

Labor BOE: Resource: 20% Ohio State Postdoc (B. Kilminster)

1.3.11.2.4	<b>Preproduction Finder boards (FNAL)</b>	<b>\$156,235</b>	<b>\$48,600</b>	<b>\$107,635</b>	<b>0</b>	<b>0</b>	<b>0</b>
------------	---	------------------	-----------------	------------------	----------	----------	----------

Notes

WBS Description:

Summary task for development of prototype finder boards.

1.3.11.2.4.1	<b>Finder Board Schematic Design</b>	<b>\$13,200</b>	<b>\$0</b>	<b>\$13,200</b>	<b>0.5</b>	<b>0.5</b>	<b>0</b>
--------------	--------------------------------------	-----------------	------------	-----------------	------------	------------	----------

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	50%	240 hrs	0 days	6/29/04	9/22/04	\$13,200	\$13,200	\$13,200	\$0
24	Shaw	50%	180 hrs	15 days	7/21/04	9/23/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

Finder Board Schematic Design: This task will involve the completion of the Finder schematic and the design of the board control logic.

M&S BOE: N/A

Labor BOE: Resource: 50% FNAL Engineer (T. Shaw) for 12 weeks

1.3.11.2.4.2	<b>Finder Board layout</b>	<b>\$15,295</b>	<b>\$0</b>	<b>\$15,295</b>	<b>0.5</b>	<b>0.5</b>	<b>0</b>
--------------	----------------------------	-----------------	------------	-----------------	------------	------------	----------

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	10%	76 hrs	0 days	7/21/04	12/3/04	\$4,180	\$2,640	\$4,180	\$0
5	ElecTechF	38%	285 hrs	0 days	7/21/04	12/3/04	\$11,115	\$7,020	\$11,115	\$0
24	Shaw	10%	66.4 hrs	12 days	8/6/04	12/3/04	\$0	\$0	\$0	\$0
26	Wesson	38%	252.32 hrs	12 days	8/6/04	12/3/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

Finder Board layout: This task will involve the design engineer working closely with a PCB layout professional.

M&S BOE: N/A

Labor BOE: 75% FNAL Sr. Tech (T. Wesson) for 6 weeks  
20% FNAL Engineer (T. Shaw) for 6 weeks

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.3	L3 Fabrication of Preproduction XFT Finder board	\$0	\$0	\$0	0	0	3

Notes  
WBS Description:

This milestone denotes the fabrication of the first prototype Finder 1/3 board.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.4	Purchase Preproduction Finder Board components	\$48,600	\$48,600	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	48,600	48,600	0 days	8/11/04	11/17/04	\$48,600	\$48,600	\$48,600	\$0

Notes  
WBS Description:

Purchase Preproduction Finder Board Components: This task will cover the costs of procuring the PCBs and components for four Preproduction Finder modules.

M&S BOE: \$48,600 (4 prototypes @\$12,150) **This translates to \$46,215 in FY02 dollars.**

Component Cost per module:  
 PCB @ \$1500  
 6 dual O/E parts @ \$150 = \$900  
 2 dual E/O parts @ \$150 = \$300  
 9 Finder FPGAs @ \$800 = \$7,200 (Altera EP1S25 is ~\$865)  
 1 FPGA general board Control = \$250  
 Misc. logic and FRAM = \$500  
 5 Mezzanine modules @ \$300 = \$1,500 (possibly put SERDES parts on mezzanine boards)  
 Board Total = \$12,150

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.5	Prepare bid package	\$2,420	\$0	\$2,420	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	25%	44 hrs	0 days	10/28/04	11/30/04	\$2,420	\$3,300	\$2,420	\$0
24	Shaw	25%	44 hrs	0 days	10/28/04	11/30/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Prepare bid package: This tasks refers to work which is done to describe and specify the manufacture of the PCB and the board assembly.

M&S BOE: N/A

Labor BOE: 25% FNAL Engineer (T. Shaw) for 4 weeks

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.6	Fabricate Preproduction Finder board	\$0	\$0	\$0	0.3	0	0

Notes  
WBS Description:

Period of time allocated for manufacturing the boards.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Fabricate Preproduction Finder board" continued

Notes

M&S BOE: N/A

Labor BOE: N/A

1.3.11.2.4.7	Assembly Preproduction Finder Board	\$0	\$0	\$0	0	0	0
--------------	-------------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

Period of time allocated for module assembly.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.2.4.8	Test Stand Setup	\$1,716	\$0	\$1,716	0.5	0.5	0
--------------	------------------	---------	-----	---------	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	10%	44 hrs	0 days	10/21/04	1/13/05	\$1,716	\$1,716	\$1,716	\$0
28	Scott	10%	44 hrs	0 days	10/21/04	1/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves the physical set-up of the test stand.

M&S BOE: N/A

Labor BOE: 25% FNAL Sr. Tech (L. Scott) for 4 weeks

1.3.11.2.4.9	Test stand software	\$5,264	\$0	\$5,264	0	0.5	0
--------------	---------------------	---------	-----	---------	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	20%	112 hrs	0 days	9/24/04	1/7/05	\$5,264	\$5,264	\$5,264	\$0
22	Klein	20%	408 hrs	0 days	9/24/04	9/29/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Software to test basic functionality of the board. Needs to be ready for the beginning of preproduction testing.

Also, software needed for checkout of production boards.

M&S BOE: N/A

Labor BOE: Rod Klein tasked as the Comp Pro F (20%)  
50% time for Jan & Feb 05, 20% time for remaining 7 months.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.10	Finder Board Preproduction Testing	\$47,040	\$0	\$47,040	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	50%	240 hrs	0 days	2/21/05	5/13/05	\$11,280	\$11,280	\$5,640	\$5,640
4	ElecEngF	100%	480 hrs	0 days	2/21/05	5/13/05	\$26,400	\$26,400	\$13,200	\$13,200
5	ElecTechF	50%	240 hrs	0 days	2/21/05	5/13/05	\$9,360	\$9,360	\$4,680	\$4,680
7	PostDocU	50%	240 hrs	0 days	2/21/05	5/13/05	\$0	\$0	\$0	\$0
22	Klein	50%	240 hrs	0 days	2/21/05	5/13/05	\$0	\$0	\$0	\$0
24	Shaw	50%	240 hrs	0 days	2/21/05	5/13/05	\$0	\$0	\$0	\$0
25	Holm	50%	240 hrs	0 days	2/21/05	5/13/05	\$0	\$0	\$0	\$0
28	Scott	50%	240 hrs	0 days	2/21/05	5/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Finder Board Preproduction Testing: This task involves the testing of the Preproduction module.

M&S BOE: N/A

Labor BOE:

50% FNAL Engineer (T. Shaw)  
50% FNAL Engineer (S. Holm)  
50% FNAL Sr. Tech (L. Scott)  
50% FNAL Programmer (R. Klein)

50% Purdue Postdoc

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.4.11	Joint Finder - Transition Board test	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	40%	48 hrs	0 days	3/21/05	4/8/05	\$0	\$0	\$0	\$0
8	StudentU	40%	48 hrs	0 days	3/21/05	4/8/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Transition board test.

M&S BOE: N/A

Labor BOE:

Resources: FNAL resources for this test are included in the resources for 1.3.11.2.3.10.  
40% Illinois Postdoc (G. Veramendi)  
40% Illinois Student

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.11.2.4.12	Finder Board Preproduction Modification	\$22,700	\$0	\$22,700	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
4	ElecEngF	50%	200 hrs	0 days	3/7/05	5/13/05	\$11,000	\$2,200	\$2,750	\$8,250
5	ElecTechF	75%	300 hrs	0 days	3/7/05	5/13/05	\$11,700	\$2,340	\$2,925	\$8,775
24	Shaw	50%	200 hrs	0 days	3/7/05	5/13/05	\$0	\$0	\$0	\$0
27	Prosapio	75%	300 hrs	0 wks	3/7/05	5/13/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves board schematic and layout modifications. Expanded task on 3/8/05. Now includes:  
3 weeks for Mezz card schematics and layout  
3 weeks for FINDER card schematics  
4 weeks for Finder card layout

M&S BOE: N/A

Labor BOE:

75% FNAL Sr. Tech (A. Prosapio)  
50% FNAL Engineer (T. Shaw)

1.3.11.2.4.13	Production Readiness Review - Finder Boards	\$0	\$0	\$0	0	0	0
---------------	---	-----	-----	-----	---	---	---

Notes

WBS Description:

Production Readiness Review Finder boards.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.2.4.14	L3 Preproduction Finder Testing Begins	\$0	\$0	\$0	0	0	3
---------------	--	-----	-----	-----	---	---	---

<b>1.3.11.2.5</b>	<b>Production Finder Boards</b>	<b>\$474,954</b>	<b>\$440,000</b>	<b>\$34,954</b>	<b>0</b>	<b>0</b>	<b>0</b>
-------------------	---------------------------------	------------------	------------------	-----------------	----------	----------	----------

Notes

WBS Description:

Production Finder Boards: Fabrication, stuffing and testing of full set of Finder 1/3, Finder 2/4, Finder SL7 boards, including spares.

1.3.11.2.5.1	Begin Production XFT Finder Boards	\$0	\$0	\$0	0	0	2
--------------	------------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

This milestone marks the beginning of production for the Finder SL7 boards after a successful production readiness review.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.11.2.5.2	Prepare bid package	\$7,520	\$0	\$7,520	0	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	25%	80 hrs	0 days	3/22/05	5/16/05	\$4,400	\$4,400	\$0	\$4,400
5	ElecTechF	25%	80 hrs	0 days	3/22/05	5/16/05	\$3,120	\$3,120	\$0	\$3,120
24	Shaw	25%	80 hrs	0 days	3/22/05	5/16/05	\$0	\$0	\$0	\$0
28	Scott	25%	80 hrs	0 days	3/22/05	5/16/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Prepare bid package: This tasks refers to work which is done to describe and specify the manufacture of the PCB and the board assembly:

M&S BOE: N/A

Labor BOE:

25% FNAL Engineer (T. Shaw)  
25% FNAL Sr. Tech (L. Scott)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.11.2.5.3	Purchase Production Finder Board components	\$440,936	\$440,000	\$936	0.3	0.5	0			
ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
5	ElecTechF	5%	24 hrs	0 wks	3/22/05	6/14/05	\$936	\$0	\$47	\$889
10	MANDS	440,000	440,000	0 days	3/22/05	6/14/05	\$440,000	\$440,000	\$22,000	\$418,000
28	Scott	5%	24 hrs	0 wks	3/22/05	6/14/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Purchase Production Finder Board components.

M&S BOE: Total: \$440,000 **This translates to \$418,410 in FY02 dollars.**

Assume 9 Finders/module ->  
SL7: 12 modules  
SL5: 12 modules  
SL3: 12 modules  
36 modules +20% spares = 44 modules @ ~\$10K

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.2.5.4	Fabricate Production Finder Board	\$0	\$0	\$0	0.3	0	0

Notes  
WBS Description:

Fabricate Production Finder Board components.

M&S BOE: Total: \$440,000 **This translates to \$418,410 in FY02 dollars.**

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Fabricate Production Finder Board" continued

Notes

Assume 9 Finders/module ->  
SL7: 12 modules  
SL5: 12 modules  
SL3: 12 modules  
36 modules +20% spares = 44 modules @ ~\$10K

Labor BOE: N/A

1.3.11.2.5.5	Assemble Production Finder Board	\$0	\$0	\$0	0	0	0
--------------	----------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

Assemble Production Finder Board components.

M&S BOE: Total: \$440,000 **This translates to \$418,410 in FY02 dollars.**

Assume 9 Finders/module ->  
SL7: 12 modules  
SL5: 12 modules  
SL3: 12 modules  
36 modules +20% spares = 44 modules @ ~\$10K

Labor BOE: N/A

1.3.11.2.5.6	Checkout Production Finder Boards	\$15,330	\$0	\$15,330	0	0.5	0
--------------	-----------------------------------	----------	-----	----------	---	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	25%	70 hrs	0 days	9/9/05	10/27/05	\$3,290	\$4,700	\$0	\$3,290
4	ElecEngF	25%	70 hrs	0 days	9/9/05	10/27/05	\$3,850	\$5,500	\$0	\$3,850
5	ElecTechF	75%	210 hrs	0 days	9/9/05	10/27/05	\$8,190	\$11,700	\$0	\$8,190
22	Klein	25%	70 hrs	0 days	9/9/05	10/27/05	\$0	\$0	\$0	\$0
25	Holm	25%	70 hrs	0 days	9/9/05	10/27/05	\$0	\$0	\$0	\$0
28	Scott	75%	210 hrs	0 days	9/9/05	10/27/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task covers the effort required to checkout the Finder modules.

M&S BOE: N/A

Labor BOE:

25% FNAL Engineer (S. Holm)  
75% FNAL Sr. Tech (L. Scott)  
25% FNAL Programmer (R. Klein)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Checkout Production Finder Boards" continued

Notes

1.3.11.2.5.7	L3 Finder Board Checkout Complete	\$0	\$0	\$0	0	0	3
1.3.11.2.5.8	L3 Production Finder Checkout Begins	\$0	\$0	\$0	0	0	3
1.3.11.2.5.9	L3 Begin Production XFT Finder Boards	\$0	\$0	\$0	0	0	3
1.3.11.2.5.10	Finder Board Checkout Complete	\$0	\$0	\$0	0	0	2
1.3.11.2.5.11	Final revision of test stand software	\$3,008	\$0	\$3,008	0	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
3	CompProfF	10%	64 hrs	0 days	5/16/05	9/7/05	\$3,008	\$1,504	\$0	\$3,008
22	Klein	10%	64 hrs	0 days	5/16/05	9/7/05	\$0	\$0	\$0	\$0

Notes

Final revision of software used to test Finderboards

Labor BOE: 10% Comp. Prof. FNAL - Rod Klein

1.3.11.2.5.12	Fabricate first 5 production Finder boards	\$0	\$0	\$0	0	0	0
1.3.11.2.5.13	Assemble first 5 production Finder boards	\$0	\$0	\$0	0	0	0
1.3.11.2.5.14	Test first 5 production Finder boards	\$8,160	\$0	\$8,160	0	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	75%	120 hrs	0 wks	7/7/05	8/3/05	\$6,600	\$0	\$0	\$6,600
5	ElecTechF	25%	40 hrs	0 wks	7/7/05	8/3/05	\$1,560	\$0	\$0	\$1,560
24	Shaw	25%	40 hrs	0 wks	7/7/05	8/3/05	\$0	\$0	\$0	\$0
25	Holm	50%	80 hrs	0 wks	7/7/05	8/3/05	\$0	\$0	\$0	\$0
28	Scott	25%	40 hrs	0 wks	7/7/05	8/3/05	\$0	\$0	\$0	\$0

1.3.11.3	Test equipment	\$23,773	\$23,773	\$0	0.3	0	0
----------	----------------	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	23,773	23,773	0 days	1/14/05	8/16/05	\$23,773	\$23,773	\$11,887	\$11,887

Notes

WBS Description:

purchase test equipment for production testing of boards

M&S BOE: **This cost is \$23,773 in FY02 dollars.**

DVM's , oscilloscope, probes.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Test equipment" continued

Notes

Labor BOE:

1.3.11.4	TDC Transition Module	\$170,000	\$170,000	\$0	0	0	0
----------	-----------------------	-----------	-----------	-----	---	---	---

Notes

WBS Description:

TDC Transition Module: The design for these boards already exists and is being used in the Run 2A design. Additional boards are required for the Stereo Segment Finding. We need 54 boards + 6 spares.

1.3.11.4.1	TDC Transition Module specification	\$0	\$0	\$0	0	0	0
------------	-------------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	25%	100 hrs	0 days	6/1/04	8/10/04	\$0	\$0	\$0	\$0
18	ENG UNIV	20%	80 hrs	0 days	6/1/04	8/10/04	\$0	\$0	\$0	\$0
29	Kasten	20%	81.6 hrs	0 days	6/1/04	8/11/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves the full specification of the TDC TM functionality and interfaces.

M&S BOE: N/A

Labor BOE:

25% ILL Physicist (Pitts)  
25% ILL Engineer (Kasten)

1.3.11.4.2	TDC Transition Module Firmware development	\$0	\$0	\$0	0	0	0
------------	--	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
18	ENG UNIV	10%	110.4 hrs	0 days	8/18/04	3/9/05	\$0	\$0	\$0	\$0
29	Kasten	10%	111.2 hrs	0 days	8/18/04	3/10/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

TDC Transition Module Firmware development by Illinois personnel.

M&S BOE: N/A

Labor BOE: 15% ILL Engineer (Kasten)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.4.3	Preproduction TDC Fiber Transition Boards	\$10,000	\$10,000	\$0	0	0	0

Notes

WBS Description:

Summary task for development of prototype finder boards.

1.3.11.4.3.1	TDC Fiber Transition Board schematic design	\$0	\$0	\$0	0.5	0.5	0
--------------	---	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
18	ENG UNIV	40%	110.4 hrs	0 days	6/29/04	8/17/04	\$0	\$0	\$0	\$0
29	Kasten	40%	112 hrs	0 days	6/29/04	8/17/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task will involve the completion of the TDC TM schematic and the design of the board control logic.

M&S BOE: N/A

Labor BOE: 50% ILL Engineer (Kasten)

1.3.11.4.3.2	TDC Fiber Transition Board layout	\$0	\$0	\$0	0.5	0.5	0
--------------	-----------------------------------	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
18	ENG UNIV	40%	96 hrs	0 days	7/21/04	8/31/04	\$0	\$0	\$0	\$0
29	Kasten	40%	96 hrs	0 days	7/21/04	8/31/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task will involve the layout implementation of the schematic design.

M&S BOE: N/A

Labor BOE: 50% ILL Engineer (Kasten)

1.3.11.4.3.3	Test Stand Setup (Hardware)	\$0	\$0	\$0	0.5	0.5	0
--------------	-----------------------------	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
15	PostDoc	10%	16 hrs	0 days	9/1/04	9/29/04	\$0	\$0	\$0	\$0
18	ENG UNIV	10%	16 hrs	0 days	9/1/04	9/29/04	\$0	\$0	\$0	\$0
29	Kasten	10%	16 hrs	0 days	9/1/04	9/29/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task will rely heavily upon the TDC Mezzanine card test stand.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Test Stand Setup (Hardware)" continued

Notes  
M&S BOE:  
  
Labor BOE:  
  
10% ILL Engineer (Kasten)  
10% ILL technician (Sibert)

1.3.11.4.3.4 Purchase Transition Board components \$10,000 \$10,000 \$0 0 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	10%	21.6 hrs	0 days	8/18/04	9/24/04	\$0	\$0	\$0	\$0
11	MANDSPASS	10,000	10,000	0 days	8/18/04	9/24/04	\$10,000	\$10,000	\$10,000	\$0

Notes  
WBS Description:

This task will cover the costs of procuring the PCBs and components for ten Preproduction TDC transition modules. The TDC TM will be implemented as a transition module plus a daughter-card. The cost includes both pieces.

M&S BOE: \$10,000 (10 preproduction boards @\$1,000) **This translates to \$9,509 in FY02 dollars.**

Component Cost per module:  
PCB @ \$250  
Formatter FPGA = \$100  
Connectors: \$200  
20 Optical transceiver + SERDES @ \$120 = \$240  
Other parts: \$200  
Board Total = \$1000  
Assembly: in-house

Labor BOE: 10% ILL Tech (Sibert)

1.3.11.4.3.5 TDC Transition Board fabrication \$0 \$0 \$0 0.5 0.5 0

Notes  
WBS Description:

Period of time for board manufacture

M&S BOE: N/A

Labor BOE: N/A

1.3.11.4.3.6 Assemble Preproduction TDC Transition Board \$0 \$0 \$0 0 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	50%	180 hrs	0 days	9/27/04	11/30/04	\$0	\$0	\$0	\$0
8	StudentU	50%	180 hrs	0 days	9/27/04	11/30/04	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Assemble Preproduction TDC Transition Board" continued

Notes

WBS Description:

In-house assembly for preproduction.

M&S BOE: N/A

Labor BOE:

50% ILL Tech (Sibert)  
50% ILL undergrad tech

1.3.11.4.3.7	TDC Transition Board Testing	\$0	\$0	\$0	0.5	0.5	0
--------------	------------------------------	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	20%	200 hrs	0 days	9/30/04	4/1/05	\$0	\$0	\$0	\$0
8	StudentU	10%	100 hrs	0 days	9/30/04	4/1/05	\$0	\$0	\$0	\$0
14	Physicist	60%	600 hrs	0 days	9/30/04	4/1/05	\$0	\$0	\$0	\$0
18	ENG UNIV	40%	400 hrs	0 days	9/30/04	4/1/05	\$0	\$0	\$0	\$0
29	Kasten	40%	400 hrs	0 days	9/30/04	4/1/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves the testing of the Preproduction module.

M&S BOE: N/A

Labor BOE:

30% ILL Physicist (Pitts)  
30% ILL Physicist (Veramendi)  
20% ILL Grad Student (Levine)  
10% ILL Tech (Sibert)  
10% ILL EE (Kasten)

1.3.11.4.3.8	TDC Transition Board Pulsar Test	\$0	\$0	\$0	0	0	0
--------------	----------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

This task is testing of the transition card in a TDC crate on the detector.

Labor BOE included in WBS 1.3.11.4.3.7

1.3.11.4.3.9	TDC Transition Board Preproduction modification	\$0	\$0	\$0	0	0	0
--------------	---	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
18	ENG UNIV	50%	40 hrs	0 days	4/4/05	4/15/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"TDC Transition Board Preproduction modification" continued

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
29	Kasten	50%	40 hrs	0 days	4/4/05	4/15/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves board schematic and layout modifications.

M&S BOE: N/A

Labor BOE: 50% ILL Engineer (Kasten)

1.3.11.4.3.10	Production Readiness Review - TDC Transition Boards	\$0	\$0	\$0	0	0	0
1.3.11.4.3.11	Prepare MOU, SOW, Sole Source to U of I and PO	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	10%	72 hrs	0 days	6/29/04	11/3/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

MOU, SOW , Sole Source and PO for U of I to build TDC transition modules, XTC cards and engineering costs for XFT project at Illinois

M&S BOE: N/A

Labor BOE: 10% ILL Physicist (Pitts)

1.3.11.4.3.12	L3 Begin Fiber Transition Board Fabrication	\$0	\$0	\$0	0	0	3
1.3.11.4.3.13	L3 Begin Preproduction FTB Testing	\$0	\$0	\$0	0	0	3
1.3.11.4.3.14	Test Stand Software development	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
8	StudentU	25%	160 hrs	0 days	9/1/04	12/28/04	\$0	\$0	\$0	\$0
18	ENG UNIV	25%	270 hrs	0 days	9/1/04	3/18/05	\$0	\$0	\$0	\$0
29	Kasten	25%	270 hrs	0 days	9/1/04	3/18/05	\$0	\$0	\$0	\$0

Notes

Labor BOE: Mike Kasten Uof I EE

This task includes software to use the pulsar boards to test mezzanine cards and transition cards

1.3.11.4.4	Production TDC Fiber Transition Boards	\$160,000	\$160,000	\$0	0	0	0
------------	--	-----------	-----------	-----	---	---	---

Notes

WBS Description:

Preproduction Finder Boards: develop a small number (3) preproduction boards to test modifications determined during prototype testing.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.4.4.1	L3 Begin Production TDC Fiber Transition Boards	\$0	\$0	\$0	0	0	3
1.3.11.4.4.2	Purchase TDC Transition Board components	\$160,000	\$160,000	\$0	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	10%	40 hrs	0 days	2/21/05	4/29/05	\$0	\$0	\$0	\$0
11	MANDSPASS	160,000	160,000	0 days	2/21/05	4/29/05	\$160,000	\$160,000	\$32,000	\$128,000
18	ENG UNIV	5%	20 hrs	0 days	2/21/05	4/29/05	\$0	\$0	\$0	\$0
29	Kasten	5%	20 hrs	0 days	2/21/05	4/29/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Purchase TDC TM components

M&S BOE: 126 modules +25% spares = 160 modules @ \$1K for a total of: \$160,000. **This translates to \$152,150 in FY02 dollars.**

Labor BOE:

5% ILL Engineer (Kasten)

1.3.11.4.4.3	Fabricate TDC Transtion Board	\$0	\$0	\$0	0	0	0
--------------	-------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

Period of time for board manufacture.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.4.4.4	Assemble TDC Transition Board	\$0	\$0	\$0	0.3	0	0
--------------	-------------------------------	-----	-----	-----	-----	---	---

Notes

WBS Description:

Period of time for module assembly.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.4.4.5	Checkout of Production TDC Transition Boards	\$0	\$0	\$0	0.5	0.5	0
--------------	--	-----	-----	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	60%	216 hrs	0 days	6/1/05	8/3/05	\$0	\$0	\$0	\$0
7	PostDocU	200%	720 hrs	0 days	6/1/05	8/3/05	\$0	\$0	\$0	\$0
8	StudentU	20%	72 hrs	0 days	6/1/05	8/3/05	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Checkout of Production TDC Transition Boards" continued							
<u>Notes</u>							
WBS Description:							
Task covers work required to checkout TDC transition modules.							
M&S BOE: N/A							
Labor BOE:							
30% ILL Physicist (Pitts)							
30% ILL Physicist (Veramendi)							
100% ILL Grad Student (Levine)							
100% ILL Grad Student (Chu)							
20% ILL Tech (Sibert)							
1.3.11.4.4.6	L3 Checkout of TDC Transition Boards Complete	\$0	\$0	\$0	0	0	3
1.3.11.4.4.7	L3 Begin Production TDC Transition Board Checkout	\$0	\$0	\$0	0	0	3
1.3.11.4.4.8	Begin Production TDC Fiber Transition Boards	\$0	\$0	\$0	0	0	2
1.3.11.4.4.9	Checkout of TDC Transition Boards Complete	\$0	\$0	\$0	0	0	2
<b>1.3.11.5</b>	<b>TDC Mezzanine Card</b>	<b>\$169,320</b>	<b>\$169,320</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>

Notes  
WBS Description:

TDC Transition Module: The design for these boards already exists and is being used in the Run 2A design. Additional boards are required for the Stereo Segment Finding. We need 54 boards + 6 spares.

1.3.11.5.1	TDC Mezzanine Card firmware development	\$61,600	\$61,600	\$0	0.3	0	0
------------	---	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	61,600	61,600	0 days	6/1/04	7/12/05	\$61,600	\$61,600	\$45,258	\$16,343
18	ENG UNIV	50%	536 hrs	0 days	6/1/04	12/8/04	\$0	\$0	\$0	\$0
30	Mokos	50%	908 hrs	53 days	8/13/04	7/12/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Firmware development

M&S BOE:

0.5\*FTE X 40 hrs/wk X \$55/hr x 56 wks = \$61,600  
(note ElecEngF - \$55/hr)

Labor BOE: ILL Engineer Mokos (50%) (1120 hrs)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.5.2	Preproduction TDC Mezzanine Card	\$22,220	\$22,220	\$0	0	0	0

Notes  
WBS Description:

Summary task for development of prototype finder boards.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.5.2.1	Test Stand Setup	\$4,400	\$4,400	\$0	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	5%	8 hrs	0 days	6/1/04	6/28/04	\$0	\$0	\$0	\$0
13	MANDSPASSL	4,400	4,400	0 days	6/1/04	6/28/04	\$4,400	\$4,400	\$4,400	\$0
18	ENG UNIV	60%	96 hrs	0 days	6/1/04	6/28/04	\$0	\$0	\$0	\$0
29	Kasten	10%	16 hrs	0 days	6/1/04	6/28/04	\$0	\$0	\$0	\$0
30	Mokos	50%	80 hrs	0 days	6/1/04	6/28/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

This task involves installation and commissioning of a fully functional CDF VME test stand, including power supply, controller, testclock and TRACER.

M&S BOE: N/A

Labor BOE:

10% ILL engineer (Kasten)  
50% ILL engineer (Mokos)  
5% ILL technician (Sanders)

0.5 \*(FTE) X 4 wks X 40 hrs X 55/hr = \$4400  
(80 hrs)  
(ElecEngF - \$55/hr)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.5.2.2	TDC Mezzanine Card testing	\$13,200	\$13,200	\$0	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	100%	760 hrs	0 days	6/29/04	11/10/04	\$0	\$0	\$0	\$0
13	MANDSPASSL	13,200	13,200	0 days	6/29/04	11/10/04	\$13,200	\$13,200	\$13,200	\$0
14	Physicist	25%	190 hrs	0 days	6/29/04	11/10/04	\$0	\$0	\$0	\$0
18	ENG UNIV	50%	380 hrs	0 days	6/29/04	11/10/04	\$0	\$0	\$0	\$0
30	Mokos	50%	332 hrs	12 days	7/16/04	11/10/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

This task will involve full functionality testing of the TMC board in the Illinois test crate, followed by integration tests at both Illinois and Fermilab.

M&S BOE: Mokos' time

0.5 (FTE) X 40 hrs/wk X 12 wks X \$55/hr = \$13200  
(240 hrs)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"TDC Mezzanine Card testing" continued

Notes  
(Note ElecEngF - \$55/hr)

Labor BOE:

25% ILL Physicist (Junk)  
100% ILL Grad Student (Budd)  
50% ILL Engineer (Mokos)

1.3.11.5.2.3	TDC Mezzanine Card Preproduction modification	\$4,620	\$4,620	\$0	0	0	0
--------------	---	---------	---------	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	4,620	4,620	0 days	10/21/04	11/18/04	\$4,620	\$4,620	\$4,620	\$0
18	ENG UNIV	50%	84 hrs	0 days	10/21/04	11/18/04	\$0	\$0	\$0	\$0
30	Mokos	50%	84 hrs	0 days	10/21/04	11/18/04	\$0	\$0	\$0	\$0

Notes  
WBS Description:

This task will involve layout modifications based upon preproduction test results.

M&S BOE: Mokos' time = \$4620  
(Note - ElecEngF rate \$55/hr)

Labor BOE: 50% ILL Engineer (Mokos)

\$55/hr X 84 hrs (=0.5 (FTE) X 4.2 wks X 40hrs/wk) = \$4620

1.3.11.5.2.4	Production Readiness Review - TDC Mezzanine Card	\$0	\$0	\$0	0	0	0
--------------	--	-----	-----	-----	---	---	---

<b>1.3.11.5.3</b>	<b>Production TDC Mezzanine Card</b>	<b>\$85,500</b>	<b>\$85,500</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
-------------------	--------------------------------------	-----------------	-----------------	------------	----------	----------	----------

Notes  
WBS Description:

Preproduction Finder Boards: develop a small number (3) preproduction boards to test modifications determined during prototype testing.

1.3.11.5.3.1	L3 Begin Production TDC Mezzanine Card	\$0	\$0	\$0	0	0	3
--------------	--	-----	-----	-----	---	---	---

1.3.11.5.3.2	Purchase TDC Mezzanine Card components	\$80,000	\$80,000	\$0	0.5	0.5	0
--------------	--	----------	----------	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
11	MANDSPASS	80,000	80,000	0 days	10/28/04	3/15/05	\$80,000	\$80,000	\$80,000	\$0

Notes  
WBS Description:

This task will cover the costs of procuring the PCBs and components for the Production TMC boards.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Purchase TDC Mezzanine Card components" continued

Notes

M&S BOE: 126 boards + 25% spares = 160 boards @ \$500 = \$80,000. Cost estimate based upon prototype board and includes assembly. **This translates to \$76,075 in FY02 dollars.**

Labor BOE: N/A

1.3.11.5.3.3	Fabricate TDC Mezzanine Card	\$0	\$0	\$0	0	0	0
--------------	------------------------------	-----	-----	-----	---	---	---

Notes

WBS Description:

Period of time for board manufacture.

1.3.11.5.3.4	Assemble TDC Mezzanine Card	\$0	\$0	\$0	0.3	0	0
--------------	-----------------------------	-----	-----	-----	-----	---	---

Notes

WBS Description:

Period of time for module assembly.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.5.3.5	Checkout of Production TDC Mezzanine Card	\$5,500	\$5,500	\$0	0.5	0.5	0
--------------	---	---------	---------	-----	-----	-----	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	25%	100 hrs	0 days	4/6/05	6/15/05	\$0	\$0	\$0	\$0
7	PostDocU	10%	40 hrs	0 days	4/6/05	6/15/05	\$0	\$0	\$0	\$0
13	MANDSPASSL	5,500	5,500	0 days	4/6/05	6/15/05	\$5,500	\$5,500	\$0	\$5,500
18	ENG UNIV	25%	100 hrs	0 days	4/6/05	6/15/05	\$0	\$0	\$0	\$0
30	Mokos	25%	100 hrs	0 days	4/6/05	6/15/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

This task involves testing of the production boards in the Illinois test stand.

M&S BOE:

UIUC Electrical Engineer (Mokos)

\$55/hr X 100 hrs (= 0.25 (FTE) X 10 wks X 40 hrs/wk) = \$5500

(Note - ElecEngF rate \$55/hr)

Labor BOE:

25% ILL Physicist (Junk)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
"Checkout of Production TDC Mezzanine Card" continued							
<u>Notes</u>							
100% of ILL Grad Student (Budd)							
100% of ILL Grad Student (Rogers)							
25% ILL Engineer (Mokos)							
10% ILL Technician (Sibert)							
1.3.11.5.3.6	L3 Checkout of TDC Mezzanine Cards Complete	\$0	\$0	\$0	0	0	3
1.3.11.5.3.7	L3 Begin Checkout of TDC Mezzanine Card	\$0	\$0	\$0	0	0	3
1.3.11.5.3.8	Begin Production TDC Mezzanine Card	\$0	\$0	\$0	0	0	2
1.3.11.5.3.9	Checkout of TDC Mezzanine Cards Complete	\$0	\$0	\$0	0	0	2
<b>1.3.11.6</b>	<b>Cables</b>	<b>\$57,720</b>	<b>\$51,480</b>	<b>\$6,240</b>	<b>0</b>	<b>0</b>	<b>0</b>
<u>Notes</u>							
WBS Description:							

1.3.11.6.1 Finder 3D to L2 Stereo Pulsar \$4,000 \$4,000 \$0 0.3 0.5 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	4,000	4,000	0 days	3/1/05	5/9/05	\$4,000	\$4,000	\$0	\$4,000
14	Physicist	10%	40 hrs	0 days	3/1/05	5/9/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Finder3D to Stereo Association Module cable fabrication + installation -

M&S BOE:

cost \$8000 + contingency Cost of Run 2A Linker to XTRP Cables. Estimated cost of \$4,000 for Run IIb Project. **This translates to \$3,804 in FY02 dollars.**

Labor BOE:

1.3.11.6.2 Finder to SLAM \$12,480 \$12,480 \$0 0.3 0 0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
10	MANDS	12,480	12,480	0 days	3/1/05	5/9/05	\$12,480	\$12,480	\$0	\$12,480

Notes

WBS Description:

Stereo finder to SLAM board fiber connections.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"Finder to SLAM" continued										
<u>Notes</u>										
M&S BOE:										
Assume 216 fibers + 10% spares = 240 fibers										
Newark online catalog price for 3m fiber with LC connectors \$52 each										
Cost = \$12,480										
Labor BOE:										
<b>1.3.11.6.3</b>	<b>TDC to Finder</b>	<b>\$41,240</b>	<b>\$35,000</b>	<b>\$6,240</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.11.6.3.1	Specification of TDC to Finder cables	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	25%	270 hrs	0 days	7/15/04	1/31/05	\$0	\$0	\$0	\$0
1.3.11.6.3.2	Order TDC to Finder cables	\$35,000	\$35,000	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	10%	40 hrs	0 days	2/23/05	5/3/05	\$0	\$0	\$0	\$0
10	MANDS	35,000	35,000	0 days	2/23/05	5/3/05	\$35,000	\$35,000	\$10,500	\$24,500
<u>Notes</u>										
M&S BOE: Cost includes 325 multi-mode optical fibers with terminations and patch panel. Waiting for additional detail from Kevin Pitts.										
1.3.11.6.3.3	Install TDC to Finder cables	\$6,240	\$0	\$6,240	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
5	ElecTechF	100%	160 hrs	0 days	5/4/05	6/1/05	\$6,240	\$6,240	\$0	\$6,240
1.3.11.6.3.4	L3 Receipt of TDC to Finder cables Complete	\$0	\$0	\$0	0	0	3			
1.3.11.6.3.5	L3 Specification of TDC to Finder cables Complete	\$0	\$0	\$0	0	0	3			
1.3.11.6.3.6	Receipt of TDC to Finder cables Complete	\$0	\$0	\$0	0	0	2			
<b>1.3.11.7</b>	<b>Stereo Linker Association Module (SLAM)</b>	<b>\$182,020</b>	<b>\$182,020</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
<u>Notes</u>										
WBS Description:										
Linker Output Module II captures the track list from Linker Modules and drives the data to the XTRP and the Stereo Association Module. We need 24 boards + 6 spares										
1.3.11.7.1	SLAM Board specification	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
6	PhysicistU	50%	240 hrs	0 days	6/1/04	8/24/04	\$0	\$0	\$0	\$0

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"SLAM Board specification" continued

Notes  
WBS Description:

SLAM Board specification: This task will include design specification and draft report on the SLAM board implementation.

M&S BOE: N/A

Labor BOE:

25% OSU Physicist (Hughes)  
25% OSU Physicist (Winer)

1.3.11.7.2	SLAM Board FPGA Firmware development	\$0	\$0	\$0	0	0	0
------------	--------------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	30%	624 hrs	0 days	7/14/04	7/26/05	\$0	\$0	\$0	\$0
7	PostDocU	20%	416 hrs	0 days	7/14/04	7/26/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

SLAM Board FPGA Firmware development: This work will include development of SLAM chip firmware, VMEbus slave interface and various control algorithms.

M&S BOE: N/A

Labor BOE:

20% OSU Physicist (Lannon)  
20% OSU Grad Student (Parks)  
10% OSU Physicist (Hughes)

1.3.11.7.3	Linker Board FPGA Firmware modifications	\$20,280	\$20,280	\$0	0.3	0	0
------------	--	----------	----------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	10%	208 hrs	0 days	7/28/04	8/9/05	\$0	\$0	\$0	\$0
13	MANDSPASSL	20,280	20,280	0 days	7/28/04	8/9/05	\$20,280	\$20,280	\$13,260	\$7,020
33	OSU Tech	25%	520 hrs	0 days	7/28/04	8/9/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Linker Board FPGA Firmware modifications: This work will include modifications of Linker firmware, and Output Formatter firmware.

M&S BOE: \$39/hr X 2080 hrs X 25% = \$20,280 (Assume FNAL Elec Tech rate of \$39/hr)

Labor BOE:

10% OSU Physicist (Winer)  
25% OSU Tech (xxxx) (Assume FNAL Elec Tech rate of \$39/hr)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.7.4	<b>Preproduction SLAM Boards</b>	<b>\$33,940</b>	<b>\$33,940</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.11.7.4.1	SLAM Board schematic design	\$0	\$0	\$0	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	25%	80 hrs	0 days	6/29/04	8/24/04	\$0	\$0	\$0	\$0
18	ENG UNIV	50%	160 hrs	0 days	6/29/04	8/24/04	\$0	\$0	\$0	\$0
31	Johnson	50%	160 hrs	0 days	6/29/04	8/24/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

SLAM Board schematic design: This task will involve the completion of the SLAM schematic and the design of the board control logic.

M&S BOE: N/A

Labor BOE:

25% OSU Physicist (Winer)  
50% OSU Engineer (Johnson)

1.3.11.7.4.2	SLAM Board Preproduction layout	\$4,680	\$4,680	\$0	0.3	0	0
--------------	---------------------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	4,680	4,680	0 days	7/21/04	10/27/04	\$4,680	\$4,680	\$4,680	\$0
18	ENG UNIV	50%	280 hrs	0 days	7/21/04	10/27/04	\$0	\$0	\$0	\$0
31	Johnson	50%	280 hrs	0 days	7/21/04	10/27/04	\$0	\$0	\$0	\$0
33	OSU Tech	50%	280 hrs	0 days	7/21/04	10/27/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

SLAM Board Preproduction layout: This task will involve the design engineer working closely with a PCB layout professional.

M&S BOE: \$39/hr X 240 hrs X 50% = \$4,680

Labor BOE:

50% OSU Tech (?) (Assume FNAL Elec Tech rate of \$39/hr)  
50% OSU Engineer (Johnson)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
1.3.11.7.4.3	Purchase SLAM Board Preproduction components	\$17,560	\$17,560	\$0	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
11	MANDSPASS	16,000	16,000	0 days	8/25/04	12/28/04	\$16,000	\$16,000	\$16,000	\$0
13	MANDSPASSL	1,560	1,560	0 days	8/25/04	12/28/04	\$1,560	\$1,560	\$1,560	\$0
33	OSU Tech	10%	68 hrs	0 days	8/25/04	12/28/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

Purchase SLAM Board Preproduction components: This task will cover the costs of procuring the PCBs and components for four Preproduction Finder modules.

M&S BOE: \$16,000 (4 prototypes @\$4,000) **This translates to \$15,215 in FY02 dollars.**

Component Cost per module:  
 PCB @ \$1500  
 1 SLAM FPGA=\$600  
 1 FPGA VME interface\control = \$250  
 9 Optical transceiver + SERDES @ \$120 = \$1080  
 Other parts: \$600  
 Board Total = \$4000

Labor BOE: 10% OSU Tech (?) \$39/hr X 400 hrs X 10% = \$1,560 (Assume FNAL Elec Tech rate of \$39/hr)

1.3.11.7.4.4	Fabricate Preproduction SLAM Board	\$0	\$0	\$0	0	0	0
--------------	------------------------------------	-----	-----	-----	---	---	---

Notes

WBS Definition:

Fabricate Preproduction SLAM Board: Period of time for board manufacture.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.7.4.5	Assemble Preproduction SLAM Board	\$0	\$0	\$0	0.3	0	0
--------------	-----------------------------------	-----	-----	-----	-----	---	---

Notes

WBS Description:

Assemble Preproduction SLAM Board: Period of time for module assembly

M&S BOE: N/A

Labor BOE: N/A

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.7.4.6	SLAM Board Test Stand setup	\$2,340	\$2,340	\$0	0	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	2,340	2,340	0 days	10/21/04	1/6/05	\$2,340	\$2,340	\$2,225	\$115
14	Physicist	25%	100 hrs	0 days	10/21/04	1/6/05	\$0	\$0	\$0	\$0
33	OSU Tech	25%	100 hrs	0 days	10/21/04	1/6/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

SLAM Board Test Stand setup: This task involves the physical setup of the test stand.

M&S BOE: \$39/hr X 240 hrs X 25% = \$2,340 (Assume FNAL Elec Tech rate of \$39/hr)

Labor BOE:

25% OSU Physicist (Hughes)  
25% OSU Tech (?)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.7.4.7	SLAM Board Preproduction testing	\$7,800	\$7,800	\$0	0.3	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	60%	240 hrs	0 days	1/24/05	4/1/05	\$0	\$0	\$0	\$0
7	PostDocU	20%	80 hrs	0 days	1/24/05	4/1/05	\$0	\$0	\$0	\$0
13	MANDSPASSL	7,800	7,800	0 days	1/24/05	4/1/05	\$7,800	\$7,800	\$3,900	\$3,900
33	OSU Tech	50%	200 hrs	0 days	1/24/05	4/1/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

SLAM Board Preproduction testing: This task involves the testing of the Preproduction module.

M&S BOE: \$39/hr X 400 hrs X 50% = \$7,800 (Assume FNAL Elec Tech rate of \$39/hr)

Labor BOE:

30% OSU Physicist (Hughes)  
30% OSU Physicist (Winer)  
20% OSU Grad Student (Parks)  
50% OSU Tech (?)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.7.4.8	Joint SLAM - Finder Test	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	60%	96 hrs	0 days	3/22/05	4/18/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Joint SLAM - Finder Test

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
-----	------	------	-----	------------	-----------	-------	-------

"Joint SLAM - Finder Test" continued

Notes

M&S BOE: N/A

Labor BOE:

30% OSU Physicist (Lannon)  
30% OSU Physicist (Kilminster)

1.3.11.7.4.9	SLAM Board Preproduction modification	\$1,560	\$1,560	\$0	0.3	0	0
--------------	---------------------------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	1,560	1,560	0 days	4/19/05	5/2/05	\$1,560	\$1,560	\$0	\$1,560
18	ENG UNIV	50%	40 hrs	0 days	4/19/05	5/2/05	\$0	\$0	\$0	\$0
31	Johnson	50%	40 hrs	0 days	4/19/05	5/2/05	\$0	\$0	\$0	\$0
33	OSU Tech	50%	40 hrs	0 days	4/19/05	5/2/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

SLAM Board Preproduction modification: This task involves board schematic and layout modifications.

M&S BOE: \$39/hr X 80 hrs X 50% = \$1,560 (Assume FNAL Elec Tech rate of \$39/hr)

Labor BOE:

50% OSU Tech (?)  
50% OSU Engineer (Johnson)

1.3.11.7.4.10	Production Readiness Review - SLAM Board	\$0	\$0	\$0	0	0	0
---------------	--	-----	-----	-----	---	---	---

Notes

WBS Description:

Production readiness Review for SLAM Board

M&S BOE: N/A

Labor BOE: N/A

1.3.11.7.4.11	Prepare MOU, SOW, Sole Source to OSU	\$0	\$0	\$0	0	0	0
---------------	--------------------------------------	-----	-----	-----	---	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	10%	44 hrs	0 days	8/25/04	11/10/04	\$0	\$0	\$0	\$0

Notes

WBS Description:

Prepare MOU, SOW, Sole Source to OSU: This tasks refers to work which is done to describe and specify the manufacture of the PCB and the board assembly.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"Prepare MOU, SOW, Sole Source to OSU" continued										
<u>Notes</u>										
M&S BOE: N/A										
Labor BOE:										
5% OSU Physicist (Hughes)										
5% OSU Physicist (Winer)										
1.3.11.7.4.12	L3 Begin Fabrication of Preprod SLAM Board	\$0	\$0	\$0	0	0	3			
1.3.11.7.4.13	L3 Begin Preprod SLAM Board Testing	\$0	\$0	\$0	0	0	3			
<b>1.3.11.7.5</b>	<b>Production SLAM Boards</b>	<b>\$127,800</b>	<b>\$127,800</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>			
1.3.11.7.5.1	L3 Begin Production of SLAM Boards	\$0	\$0	\$0	0	0	3			
1.3.11.7.5.2	Purchase SLAM Board components	\$121,560	\$121,560	\$0	0.3	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
11	MANDSPASS	120,000	120,000	0 days	3/21/05	5/27/05	\$120,000	\$120,000	\$0	\$120,000
13	MANDSPASSL	1,560	1,560	0 days	3/21/05	5/27/05	\$1,560	\$1,560	\$0	\$1,560
33	OSU Tech	10%	40 hrs	0 days	3/21/05	5/27/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
WBS Description:										
Purchase SLAM Board components										
M&S BOE: \$39/hr X 400 hrs X 10% = \$1,560 (Assume FNAL Elec Tech rate of \$39/hr)										
24 modules +20% spares = 30 modules @ ~\$4K for a Total of: \$120,000. <b>This translates to \$114,112 in FY02 dollars.</b>										
Labor BOE:										
10% OSU Tech (?)										
1.3.11.7.5.3	Fabricate Production SLAM Board	\$0	\$0	\$0	0	0	0			
<u>Notes</u>										
WBS Description:										
Fabricate Production SLAM Board: Period of time for board manufacture.										
M&S BOE: N/A										
Labor BOE: N/A										

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.7.5.4	Assemble Production SLAM Board	\$0	\$0	\$0	0	0	0

Notes

WBS Description:

Assemble Production SLAM Board: Period of time for module assembly.

M&S BOE: N/A

Labor BOE: N/A

1.3.11.7.5.5	Checkout Production SLAM Board	\$6,240	\$6,240	\$0	0.3	0	0
--------------	--------------------------------	---------	---------	-----	-----	---	---

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
6	PhysicistU	60%	240 hrs	0 days	6/23/05	9/1/05	\$0	\$0	\$0	\$0
7	PostDocU	20%	80 hrs	0 days	6/23/05	9/1/05	\$0	\$0	\$0	\$0
13	MANDSPASSL	6,240	6,240	0 days	6/23/05	9/1/05	\$6,240	\$6,240	\$0	\$6,240
33	OSU Tech	50%	200 hrs	0 days	6/23/05	9/1/05	\$0	\$0	\$0	\$0

Notes

WBS Description:

Checkout Production SLAM Board: Task covers work required to checkout Finder modules.

M&S BOE: \$39/hr X 320 hrs X 50% = \$6,240 (Assume FNAL Elec Tech rate of \$39/hr)

Labor BOE:

30% OSU Physicist (Hughes)  
30% OSU Physicist (Winer)  
20% OSU Grad Student (Parks)  
50% OSU Tech (?)

1.3.11.7.5.6	L3 Checkout of SLAM Boards Complete	\$0	\$0	\$0	0	0	3
1.3.11.7.5.7	L3 Begin Production SLAM Board Checkout	\$0	\$0	\$0	0	0	3
1.3.11.7.5.8	Begin Production of SLAM Boards	\$0	\$0	\$0	0	0	2
1.3.11.7.5.9	Checkout of SLAM Boards Complete	\$0	\$0	\$0	0	0	2
<b>1.3.11.8</b>	<b>Level 2 Stereo Interface</b>	<b>\$83,153</b>	<b>\$68,993</b>	<b>\$14,160</b>	<b>0</b>	<b>0</b>	<b>0</b>

Notes

WBS Description:

Summary task for XFT-> Level 2 interface board.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.8.1	Specify Pulsar Board for L2 stereo	\$0	\$0	\$0	0	0	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
7	PostDocU	10%	120.8 hrs	0 days	6/1/04	1/7/05	\$0	\$0	\$0	\$0

Notes  
Labor BOE: Greg Veramendi

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.8.2	Level 2 Interface Board Firmware (ILL)	\$17,600	\$17,600	\$0	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
13	MANDSPASSL	17,600	17,600	0 days	2/8/05	10/20/05	\$17,600	\$17,600	\$0	\$17,600
30	Mokos	20%	288 hrs	0 days	2/8/05	10/20/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Exact design will await specifications of the Run 2b Level 2 trigger system. Format will be quite similar to the Run 2a Level 2 interface, but exact digital links are yet to be specified. The In-Kind resources (money and /or labor) provided by UIUC are listed in this task. The resources provided by FNAL are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:  
Time estimate based upon Run 2a XTRP/L2 interface.

20% UIUC Electrical Eng (Mokos) - 40w (320h)@\$55/hr = \$17,600  
(Note ElecEngF - \$55/hr)

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.8.3	Level 2 Interface Board Firmware (FNAL)	\$7,920	\$0	\$7,920	0.5	0.5	0

ID	Resource Name	Units	Work	Delay	Start	Finish	Cost	Baseline Cost	Act. Cost	Rem. Cost
4	ElecEngF	10%	144 hrs	0 days	1/18/05	9/29/05	\$7,920	\$8,800	\$1,980	\$5,940
25	Holm	10%	144 hrs	0 days	1/18/05	9/29/05	\$0	\$0	\$0	\$0

Notes  
WBS Description:

Exact design will await specifications of the Run 2b Level 2 trigger system. Format will be quite similar to the Run 2a Level 2 interface, but exact digital links are yet to be specified. The resources (money and /or labor) provided by FNAL are listed in this task. INKIND resources provided by other sources are listed in the other identical tasks.

M&S BOE: N/A

Labor BOE:  
Time estimate based upon Run 2a XTRP/L2 interface.

100% UIUC Electrical Eng - 8w (320h)@\$62/hr \* 0.25 ( Eng. Labor reimbursement rate) = \$4960

WBS	Name					Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.8.4	Level 2 Interface Board Testing					\$0	\$0	\$0	0	0.5	0
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>	
14	Physicist	100%	320 hrs	0 days	4/11/05	6/6/05	\$0	\$0	\$0	\$0	

Notes

WBS Description:

Time to install and check out Level 2 interface board. Will be performed in conjunction with Level 2 system testing.

M&S BOE: N/A

Labor BOE:

Physicist's estimate.

<b>1.3.11.8.5</b>	<b>Pulsar &amp; Mezzanine boards</b>					<b>\$57,633</b>	<b>\$51,393</b>	<b>\$6,240</b>	<b>0</b>	<b>0</b>	<b>0</b>
1.3.11.8.5.1	Purchase Pulsar Board components					\$51,393	\$51,393	\$0	0	0	0

<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
10	MANDS	1,000	1,000	7.98 wks	1/6/05	2/11/05	\$1,000	\$0	\$1,000	\$0
11	MANDSPASS	50,393	50,393	0 days	11/4/04	2/11/05	\$50,393	\$47,600	\$50,393	\$0

Notes

M&S BOE: Six pulsar boards at \$4,100 each = \$24,600 in FY04 dollars

Hot link receiver mezzanine cards: 20 at \$300 each = \$6,000 in FY04 dollars

Hot link transmitter mezzanine cards (partially populated): 40 at \$200 each = \$8,000 in FY04 dollars

S-Link mezzanine cards: 6 pairs at \$1,500 per pair = \$9,000 in FY04 dollars

Total = \$47,600 in FY04 dollars **\$45,265 in FY02 dollars**

(7Jan05) Original estimate did not include Pulsar front panels. Front panels cost \$30 each and we need 34 of them for a grand total of \$1000. This includes Pulsar boards for SVT.

(7 Jan 05) Note: Pulsar board price increased to \$4566 each X 6 = \$27,393 in FY05 dollars. Cost increas of \$2,793 in FY04/05 dollars = \$2937 in FY02 dollars.

Revised Pulsar costs based on actual quotes (21 Nov 04....e-mail from Mel Shochet):

1. From Arrow for the Altera Parts:

34 x 3 + 6 spares = 108 pieces EP20K400BC652-1XV.....108 x \$930 = \$100,440

34 x 1 + 2 spares = 36 pieces EPM7128SQ160-7.....36 x \$37 = \$1,332

34 x 9 + 14 spares = 320 pieces EPC2LC20 .....320 x \$22 = \$7,040

Note that prices for parts are based on the last Pulsar order and need to be requested.

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level			
"Purchase Pulsar Board components" continued										
<u>Notes</u>										
2. From Altron, as per Quote # 40403-1.....\$ 46,417.										
1.3.11.8.5.2	Fabrication of Pulsar & Mezzanine Boards for L2 stereo	\$0	\$0	\$0	0	0	0			
1.3.11.8.5.3	Assembly of Pulsar & Mezzanine Boards for L2 stereo	\$0	\$0	\$0	0	0	0			
<u>Notes</u>										
Schedule estimate - 3 weeks to assemble first 2 boards, 3 weeks to test, and 3 weeks to assemble remaining 32 boards.										
1.3.11.8.5.4	L3 Begin Purchase of Pulsar Board components	\$0	\$0	\$0	0	0	3			
1.3.11.8.5.5	Begin Purchase of Pulsar Board components	\$0	\$0	\$0	0	0	2			
1.3.11.8.5.6	Modify Univ of Chicago SOW and MOU for Pulsar Purchases	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
1	PhysicistF	10%	24 hrs	0 days	8/9/04	9/20/04	\$0	\$0	\$0	\$0
6	PhysicistU	10%	24 hrs	0 days	8/9/04	9/20/04	\$0	\$0	\$0	\$0
1.3.11.8.5.7	Checkout of Pulsar boards for Level 2 stereo and SVT	\$6,240	\$0	\$6,240	0	0.5	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
5	ElecTechF	50%	160 hrs	0 days	3/14/05	5/6/05	\$6,240	\$4,680	\$1,248	\$4,992
32	Prep Tech	50%	160 hrs	0 days	3/14/05	5/6/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Labor BOE										
6wks - 50% of FNAL Prep Tech for check out of Pulsar boards Note this includes testing of the boards for SVT										
1.3.11.8.6	Joint testing with Finder board	\$0	\$0	\$0	0	0	0			
<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	<i>Cost</i>	<i>Baseline Cost</i>	<i>Act. Cost</i>	<i>Rem. Cost</i>
7	PostDocU	50%	80 hrs	0 days	5/2/05	5/27/05	\$0	\$0	\$0	\$0
<u>Notes</u>										
Labor BOE: Greg Veramendi										
1.3.11.8.7	L3 Begin Joint Testing with Finder Board	\$0	\$0	\$0	0	0	3			
1.3.11.8.8	Begin Joint Testing with Finder Board	\$0	\$0	\$0	0	0	2			
1.3.11.9	L3 XFT Ready for Installation at CDF	\$0	\$0	\$0	0	0	3			
<u>Notes</u>										
Level 3 milestone										

WBS Dictionary as of 4/25/05  
 CDF RunIIb DAQ

WBS	Name	Cost	M&S	FNAL Labor	M&S Cont.	Labor	Level
1.3.11.10	XFT Ready for Installation at CDF	\$0	\$0	\$0	0	0	2
	<u>Notes</u>						
	WBS Description: Milestone indicating XFT project complete.						
1.31	L3 Start of Run 2b DAQ and Trigger Project	\$0	\$0	\$0	0	0	3
	<u>Notes</u>						
	WBS Description: Milestone - marking the beginning of the Run 2b DAQ and Trigger upgrade project						